

MHC-New Completion Program Rev 5 - Feb 2018
Summary Barchart

Activity Description	Durn	Current			Curr ESlip	2018												2019											
		Start	Finish	Float		March	April	May	June	July	August	Sep	October	Nov	Dec	January	Feb	March	April	May	June	July	August	Sep	Oct				
						9 23	6 20	4 18	1 15	29 13	27 10	24 7	21 5	19 2	16 30	14 28	11 25	8 22	8 22	5 19	3 17	31 14	28 12	26 9	23 6	20 4			
0 - MHC RECOMMENCEMENT WITH ALL WORKS - (FET Road on Hold,HT/LT Now Temporary Graded Road Only & Start Date Now 1 March 2018)	153	02 Mar 18	03 Oct 18	0																									
0001 - Recommencement of works with full compliment of all contractors to programme requirements	10	02 Mar 18	15 Mar 18	0																									
0002 - ADMIN BUILDING	75	15 Mar 18	28 Jun 18	68	02	ADMIN BUILDING																							
0532 - COURT BUILDING	74	16 Mar 18	28 Jun 18	38	32	COURT BUILDING																							
1007 - EXTERNALS	152	02 Mar 18	02 Oct 18	0		EXTERNALS																							
1180 - MEP COMMISSIONING	112	11 Apr 18	13 Sep 18	13	1180	MEP COMMISSIONING																							
1367 - MILESTONE DATES	132	02 Apr 18	02 Oct 18	0	1367	MILESTONE DATES																							
1402 - FINAL COMPLETION	1	03 Oct 18	03 Oct 18	0		1402 FINAL COMPLETION																							