

# DIGITAL TERRESTRIAL TELEVISION (DTT) MIGRATION:

Sentech Readiness Report

PRESENTATION TO THE PORTFOLIO COMMITTEE ON COMMUNICATIONS



Digital Terrestrial Television (DTT) is a project wherein Sentech is responsible for providing the network infrastructure to enable broadcasters to migrate from analogue to digital television. The DTT process commenced in 2006 and DVB-T was adopted as the country's standard for digital migration. Sentech then switched on the digital signal in October 2008

- o In January 2011, the Minister of Communications announced that the DTT standard would be upgraded to DVBT-2. In addition, the analogue switch-off date was confirmed as 31 December 2013.
- At the end of March 2011, Sentech had achieved expanded coverage and was ready to radiate digital signals to about 60% of the South African population based on the DVB-T standard. These sites will be upgraded to DVB-T2 and we project that all of them will have converted by 31 March 2012 to provide a fully operational DTT network in support of the official launch in the country.
- We projected that by March 2012, we will have reached 74% population coverage, and whilst we will certainly reach more than 60% coverage, we acknowledge that we may not reach the full 74%. The estimated period to cover the remaining 14 % has been affected by the need to capacitate our Supply Chain Function at all levels of Governance.

and has been operating a trial for SABC 1, 2, 3 and e.tv.

Introduction



- - During the period under review the Gauteng analogue frequency migration for CSN at Pretoria North was completed and the M-Net migration at Cashan continued. The M-Net transmitter at Brixton tower was upgraded and a Single Frequency Network (SFN) trial is being conducted.
  - Sentech is currently focusing on converting completed sites to DVB-T2 technology and continue with the project rollout. Below are current project macro activities to be executed within this financial year:
    - Trial DVB-T2 technology with clients.
    - Procure equipment, execute and complete Phase 5 of the network roll out.
    - Procure equipment and execute Phase 6 of the network roll out.
    - Finalise DTT Tariff Model.
    - Establish content links between clients and Sentech head-end systems.
    - Conclude service contracts with the incumbent broadcasters.




#### Phase 4 Rollout Schedule

Р	Н	Α	S	Е	s	1	-	4
---	---	---	---	---	---	---	---	---

TRANSMITTER SITES	TX's	PIE	COMBINERS	ANTENNAS	FEEDER CABLES	ELECTRICAL	HVAC	BUILDING	RBR LINKING	TVRO's	DVB-T2 READY
BEZ VALLEY	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	7/Oct/11
HELDERKRUIN	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	28/Oct/11	7/Oct/11
JOHANNESBURG	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	15/Jul/11	7/Oct/11
PRETORIA	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	Ready	7/Oct/11
RUSTENBURG	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	Ready	7/Oct/11
SUNNYSIDE	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	29/Jul/11	14/Oct/11
WELVERDIEND	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	Ready	14/Oct/11
BLOEMFONTEIN	Ready	Ready	Ready	Ready	30/Sep/11	Ready	Ready	Ready	N/A	Ready	14/Oct/11
CAPE TOWN	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	Ready	14/Oct/11
DURBAN	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	15/Jul/11	21/Oct/11
FISHHOEK	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	14/Oct/11
HEIDELBERG	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	7/Oct/11
LINMEYER	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	7/Oct/11
MENLO PARK	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	7/Oct/11
MONDEOR	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	7/Oct/11
MULBARTON	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	7/Oct/11
OVERPORT	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	Ready	21/Oct/11
POTGIETERSRUS	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	Ready	21/Oct/11
PRETORIA NORTH	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	7/Oct/11
STELLENBOSCH	Ready	N/A	Ready	Ready	Ready	30/Jun/11	Ready	Ready	Ready	N/A	14/Oct/11
TABLE MOUNTAIN	Ready	N/A	Ready	Ready	Ready	30/Jun/11	Ready	30/Jun/11	Ready	N/A	14/Oct/11
THE BLUFF	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	21/Oct/11
TYGERBERG	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	Ready	14/Oct/11
VERULAM	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	N/A	N/A	21/Oct/11
EAST LONDON	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	Ready	21/Oct/11
KIMBERLEY	30/Aug/11	30/Aug/11	30/Aug/11	Ready	30/Sep/11	30/Aug/11	Ready	Ready	N/A	15/Jul/11	28/Oct/11
NELSPRUIT	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	15/Jul/11	28/Oct/11
ZEERUST	29/Jul/11	29/Jul/11	Ready	Ready	Ready	15/Jul/11	Ready	Ready	N/A	15/Jul/11	28/Oct/11
AMANDA GLEN	23/Sep/11	N/A	7/Oct/11	7/Oct/11	Ready	9/Sep/11	Ready	26/Aug/11	7/Oct/11	N/A	14/Oct/11
AURORA	23/Sep/11	N/A	7/Oct/11	7/Oct/11	Ready	9/Sep/11	Ready	Ready	7/Oct/11	N/A	14/Oct/11
CLIFTON	23/Sep/11	N/A	7/Oct/11	7/Oct/11	Ready	9/Sep/11	Ready	26/Aug/11	7/Oct/11	N/A	14/Oct/11
DESPATCH	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	28/Oct/11
HOUT BAY	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	14/Oct/11
PORT ELIZABETH	Ready	Ready	Ready	Ready	30/Sep/11	Ready	Ready	Ready	N/A	Ready	28/Oct/11
PORT ELIZABETH CITY	30/Sep/11	N/A	Ready	Ready	Ready	Ready	30/Sep/11	Ready	30/Sep/11	N/A	28/Oct/11
SEA POINT	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	14/Oct/11
SIMONSTOWN	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	14/Oct/11
GRAHAMSTOWN	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	Ready	2/Nov/11
GRABOUW	23/Sep/11	N/A	7/Oct/11	7/Oct/11	7/Oct/11	9/Sep/11	16/Sep/11	26/Aug/11	7/Oct/11	N/A	14/Oct/11
HOEDSPRUIT	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	Ready	2/Nov/11
PORT SHEPSTONE	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	Ready	2/Nov/11
FRANSCHHOEK	Ready	N/A	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A	14/Oct/11
KLERKSDORP	30/Sep/11	30/Sep/11	Ready	Ready	Ready	30/Sep/11	Ready	Ready	N/A	15/Jul/11	2/Nov/11
MIDDELBURG	30/Sep/11	30/Sep/11	Ready	Ready	Ready	30/Sep/11	Ready	Ready	N/A	15/Jul/11	9/Nov/11
PAARL	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/a	Ready	9/Nov/11
PIETERMARITZBURG	30/Jul/11	30/Jul/11	30/Jul/11	Ready	Ready	30/Jul/11	30/Jul/11	30/Jul/11	30/Jul/11	30/Jul/11	9/Nov/11
THABAZIMBI	Ready	Ready	31/Aug/11	Ready	Ready	Ready	Ready	Ready	N/A	17/Jul/11	9/Nov/11
VILLIERSDORP	Ready	Ready	Ready	Ready	Ready	Ready	17/Sep/11	Ready	N/A	30/Jul/11	16/Nov/11
THEUNISSEN	30/Aug/11	30/Aug/11	Ready	Ready	Ready	30/Aug/11	Ready	Ready	N/A	15/Jul/11	16/Nov/11
GLENCOE	Ready	Ready	Ready	Ready	Ready	Ready	Ready	Ready	N/A N/A	30/Aug/11	16/Nov/11
GLLINGGE	Ready	Ready	Ready	Ready	Ready	Ready	Reauy	Ready	IN/A	30/Aug/TI	10/190V/11

## **DTT MIGRATION READINESS STATUS:**Phase 4 Population Coverage






Phase 5 Rollout Schedule

CONNYBROOK   21/Nov/11   28/Nov/11   28/Nov/11   Ready   Ready   29/Jul/11   29/Jul/11   N/A   28/Nov/11   2/Dec/11   V/RYHEID   18/May/12   1/July/12   11/May/12   30/Sep/11   Ready   1/Mar/12   29/Mar/12   29/Mar/12   N/A   28/Nov/11   2/Dec/11   ESHOWE   14/Nov/11   28/Nov/11   27/Dec/11   Ready   Ready   22/Sep/11   27/Ocv/11   18/Ocv/11   N/A   28/Nov/11   2/Dec/11   ESHOWE   14/Nov/11   6/Dec/11   27/Dec/11   10/Dec/11   Ready   Ready   22/Sep/11   27/Ocv/11   18/Ocv/11   N/A   28/Nov/11   9/Dec/11   EF/Nov/11   16/Dec/11   16/Dec/1	PHASE 5													
VRYHEID	TRANSMITTER SITES				ANTENNAS		ELECTRICAL	HVAC	BUILDING	RBR LINKING	TVRO's	DVB-T2 READY		
ESHOWE	DONNYBROOK	21/Nov/11	28/Nov/11	28/Nov/11	Ready	Ready	29/Jul/11	29/Jul/11	29/Jul/11	N/A	28/Nov/11	2/Dec/11		
GREYTOWN   21/Nov/11   6/Dec/11   27/Dec/11   10/Dec/11   Ready   21/Sep/11   27/Oct/11   28/Oct/11   N/A   28/Nov/11   9/Dec/11   HERMANUS   27/Jan/12   Ready   13/Jan/12   24/Sep/11   Ready   31/Aug/11   31/Aug/11   31/Aug/11   N/A   10/Feb/12   27/Jan/12   Ready   Ready   15/Nov/11   14/Aug/12   12/Dec/11   N/A   10/Feb/12   28/Feb/12   Ready   Ready   15/Nov/11   14/Aug/12   12/Dec/11   N/A   10/Feb/12   28/Feb/12   Ready   Ready   Ready   31/Aug/11   31/Aug/11   N/A   10/Feb/12   28/Feb/12   Ready   Ready   Ready   31/Aug/11   31/Aug/11   N/A   10/Feb/12   28/Feb/12   Ready   Ready   Ready   31/Aug/11   31/Aug/11   N/A   10/Feb/12   28/Feb/12   Ready   Ready   27/Oct/11   24/Nov/11   13/Oct/11   10/Feb/12   N/A   28/Feb/12   SUIDRAND   17/Feb/12   Ready   10/Feb/12   2Mar/12   Ready   30/Sep/11   30/Sep/11   30/Sep/11   10/Feb/12   Ready   16/Mar/12   Ready   30/Sep/11   30/Sep/11   30/Sep/11   30/Sep/11   N/A   2/Mar/12   TANEEN   24/Feb/12   2/Mar/12   2/Mar/12   Ready   Ready   Ready   30/Sep/11   30/Sep/11   30/Sep/11   N/A   2/Mar/12   TANEEN   24/Feb/12   2/Mar/12   2/Mar/12   Ready   Ready   Ready   30/Sep/11   30/Sep/11   30/Sep/11   N/A   2/Mar/12   31/Mar/12   TANEEN   24/Feb/12   2/Mar/12   2/Mar/12   Ready   Ready   30/Sep/11   30/Sep/11   30/Sep/11   N/A   2/Mar/12   31/Mar/12   TANEEN   24/Feb/12   2/Mar/12   2/Mar/12   Ready   Ready   30/Sep/11   30/Sep/11   30/Sep/11   N/A   2/Mar/12   31/Mar/12   TANEEN   24/Feb/12   2/Mar/12   2/Mar/12   Ready   Ready   31/Oct/11   31/Oct/11   31/Oct/11   N/A   2/Mar/12   31/Mar/12   UBONBO   24/Feb/12   24/Feb/12   24/Feb/12   24/Feb/12   Ready   Ready   31/Oct/11   31/Oct/11   31/Oct/11   N/A   23/Mar/12   31/Mar/12   UBONBO   24/Feb/12   24/Feb/12   24/Feb/12   Ready	VRYHEID	18/May/12	1/Jun/12	11/May/12	30/Sep/11	Ready	1/Mar/12	29/Mar/12	29/Mar/12	N/A	28/Nov/11	2/Dec/11		
HERMANUS   27/Jan/12   Ready   13/Jan/12   24/Sep/11   Ready   31/Aug/11   31/Aug/11   31/Aug/11   27/Jan/12   Ready   7/Feb/12   Ring WillLlaMS TOWN   20/Jan/12   10/Feb/12   27/Jan/12   Ready   Ready   15/Now/11   14/Aug/12   12/Dec/11   N/A   10/Feb/12   28/Feb/12   28/Feb/12   28/Feb/12   28/Feb/12   28/Feb/12   28/Feb/12   Ready   31/Aug/11   31/Aug/11   31/Aug/11   N/A   10/Feb/12   28/Feb/12   28/Feb/12   Ready   27/Cot/11   24/Now/11   13/Cot/11   10/Feb/12   N/A   28/Feb/12   28/Feb/12   28/Feb/12   Ready   30/Sep/11   30/Sep/11   30/Sep/11   30/Sep/11   10/Feb/12   Ready   16/Mar/12   Ready   30/Sep/11   30/Sep/11   30/Sep/11   10/Feb/12   Ready   16/Mar/12   Ready   16/Mar/12   Ready   16/Mar/12   Ready   16/Feb/12   12/Mar/12   16/Feb/12   12/Mar/12   16/Feb/12   12/Mar/12   16/Feb/12   12/Mar/12   16/Feb/12   12/Mar/12   16/Feb/12   12/Mar/12   16/Feb/12	ESHOWE	14/Nov/11	28/Nov/11	27/Dec/11	Ready	Ready	22/Sep/11	27/Oct/11	18/Oct/11	N/A	28/Nov/11	16/Dec/11		
KING WILLIAMS TOWN   20/Jan/12   10/Feb/12   27/Jan/12   Ready   Ready   Ready   15/Nov/11   14/Aug/12   12/Dec/11   N/A   10/Feb/12   28/Feb/12   RROONSTAD   20/Jan/12   10/Feb/12   13/Jan/12   Ready   Ready   Ready   31/Aug/11   31/Aug/11   N/A   10/Feb/12   28/Feb/12   28/Feb/12   SUIDRAND   17/Feb/12   Ready   10/Feb/12   21/Jan/12   Ready   27/Oct/11   24/Nov/11   13/Oct/11   10/Feb/12   Ready   10/Feb/12   2/Mar/12   Ready   30/Sep/11   30/Sep/11   30/Sep/11   10/Feb/12   Ready   16/Mar/12   Ready   16/Mar/12   Ready   15/Feb/12   Ready	GREYTOWN	21/Nov/11	6/Dec/11	27/Dec/11	10/Dec/11	Ready	21/Sep/11	27/Oct/11	28/Oct/11	N/A	28/Nov/11	9/Dec/11		
KROONSTAD   20/Jan/12   10/Feb/12   13/Jan/12   Ready   Ready   31/Aug/11   31/Aug/11   31/Aug/11   N/A   10/Feb/12   28/Feb/12   GREYTOWNDORP   20/Jan/12   N/A   30/Jan/12   31/Jan/12   Ready   27/Oct/11   24/Nov/11   13/Oct/11   10/Feb/12   N/A   28/Feb/12   N/A   28/Feb/12   10/Feb/12   10/Feb/12   10/Feb/12   10/Feb/12   Ready   16/Feb/12   10/Feb/12   Ready   16/Feb/12   10/Feb/12   Ready   16/Feb/12   10/Feb/12   1	HERMANUS	27/Jan/12	Ready	13/Jan/12	24/Sep/11	Ready	31/Aug/11	31/Aug/11	31/Aug/11	27/Jan/12	Ready	7/Feb/12		
GREYTOWNDORP   20/Jan/12	KING WILLIAMS TOWN	20/Jan/12	,,,,,,,,,,,,,											
SUIDRAND   17/Feb/12   Ready   10/Feb/12   2/Mar/12   Ready   30/Sep/11   30/Sep/11   30/Sep/11   10/Feb/12   Ready   16/Mar/12   LOUIS TRICHARDT   24/Feb/12   2/Mar/12   2/Mar/12   Ready   30/Sep/11   30/Sep/11   30/Sep/11   N/A   2/Mar/12   31/Mar/12   TZANEEN   10/Mar/12   10/Mar/12   10/Mar/12   Ready   15/Feb/12   12/Mar/12   16/Feb/12   12/Mar/12   12/Mar/	KROONSTAD	20/Jan/12												
COUIS TRICHARDT   24/Feb/12   2/Mar/12   2/Mar/12   Ready   30/Sep/11   30/Sep/11   30/Sep/11   30/Sep/11   N/A   2/Mar/12   31/Mar/12   NEWCASTLE   10/Mar/12   N/A   10/Mar/12   10/Mar/12   Ready   15/Feb/12   12/Mar/12   6/Feb/12   N/A   2/Mar/12   31/Mar/12   TZANEEN   24/Feb/12   2/Mar/12   2/Mar/12   Ready   Ready   30/Sep/11   30/Sep/11   30/Sep/11   N/A   2/Mar/12   31/Mar/12   TZANEEN   24/Feb/12   2/Mar/12   2/Mar/12   Ready   Ready   30/Sep/11   30/Sep/11   N/A   2/Mar/12   31/Mar/12   31/Mar/12   N/A   10/Feb/12   2/Mar/12   Ready   31/Oct/11   31/Oct/11   31/Oct/11   N/Feb/12   N/A   16/Mar/12   N/A   1	GREYTOWNDORP	20/Jan/12												
NEWCASTLE   10/Mar/12	SUIDRAND	17/Feb/12	17/Feb/12 Ready 10/Feb/12 2/Mar/12 Ready 30/Sep/11 30/Sep/11 10/Feb/12 Ready 16/Mar/12											
TZANEEN   24/Feb/12   2/Mar/12   2/Mar/12   Ready   Ready   30/Sep/11   30/Sep/11   30/Sep/11   N/A   2/Mar/12   31/Mar/12   GROOT MARICO   2/Mar/12   N/A   10/Feb/12   2/Mar/12   Ready   31/Oct/11   31/Oct/11   31/Oct/11   10/Feb/12   N/A   16/Mar/12   LIMATA   2/Mar/12   2/Mar/12   2/Mar/12   Ready   Ready   1/Mar/12   29/Mar/12   16/Feb/12   N/A   23/Mar/12   31/Mar/12   LIBOMBO   24/Feb/12   24/Feb/12   24/Feb/12   Ready   Ready   Ready   29/Dec/11   26/Jan/12   26/Jan/12   26/Jan/12   32/Mar/12   31/Mar/12   CHRISTIANA   30/Mar/12   N/A   30/Mar/12   Ready   Ready   Ready   31/Oct/11   31/Oct/11   31/Oct/11   30/Mar/12   N/A   31/Mar/12   MOUNT AYLIFF   31/Mar/12	LOUIS TRICHARDT	24/Feb/12	2/Mar/12	2/Mar/12	Ready	30/Sep/11	30/Sep/11	30/Sep/11	30/Sep/11	N/A	2/Mar/12	31/Mar/12		
GROOT MARICO   2/Mar/12   N/A   10/Feb/12   2/Mar/12   Ready   31/Oct/11   31/Oct/11   31/Oct/11   10/Feb/12   N/A   16/Mar/12   16/Mar/12   16/Feb/12   N/A   23/Mar/12   31/Mar/12   N/A   3	NEWCASTLE	10/Mar/12	N/A	10/Mar/12	10/Mar/12	Ready	15/Feb/12	12/Mar/12	6/Feb/12	N/A	2/Mar/12	31/Mar/12		
UMTATA	TZANEEN	24/Feb/12	2/Mar/12	2/Mar/12	Ready	Ready	30/Sep/11	30/Sep/11	30/Sep/11	N/A	2/Mar/12	31/Mar/12		
UBOMBO   24/Feb/12   24/Feb/12   24/Feb/12   Ready   Ready   29/Dec/11   26/Jan/12   26/Jan/11   N/A   23/Mar/12   31/Mar/12   CHRISTIANA   30/Mar/12   N/A   30/Mar/12   Ready   Ready   31/Oct/11   31/Oct/11   31/Oct/11   30/Mar/12   N/A   31/Mar/12   MOUNT AYLIFF   31/Mar/12   N/A   31/Mar/12   31/Mar/12   N/A   31/Mar/12   31/Mar/12   N/A   31/Mar/12   31/Mar/12   N/A   N	GROOT MARICO	2/Mar/12	N/A	10/Feb/12	2/Mar/12	Ready	Ready 31/Oct/11		31/Oct/11	10/Feb/12	N/A	16/Mar/12		
CHRISTIANA  30/Mar/12  N/A  30/Mar/12  Ready  Ready  Ready  31/Oct/11  31/Oct/11  31/Oct/11  30/Mar/12  N/A  31/Mar/12  MOUNT AYLIFF  31/Mar/12  31/Mar/12  31/Mar/12  31/Mar/12  31/Mar/12  SCHWEIZER RENEKE  31/Mar/12  31/Mar/12  N/A  31/Mar/12  31/Mar/12  Ready  Ready	UMTATA	2/Mar/12	2/Mar/12	2/Mar/12	Ready	Ready	eady 1/Mar/12		16/Feb/12	N/A	23/Mar/12	31/Mar/12		
MOUNT AYLIFF         31/Mar/12	UBOMBO	24/Feb/12	24/Feb/12	24/Feb/12	Ready	Ready	29/Dec/11	26/Jan/12	26/Jan/11	N/A	23/Mar/12	31/Mar/12		
SCHWEIZER RENEKE         31/Mar/12         31/Mar/12         31/Mar/12         Ready         Ready <th< td=""><td>CHRISTIANA</td><td>30/Mar/12</td><td>N/A</td><td>30/Mar/12</td><td>Ready</td><td>Ready</td><td>31/Oct/11</td><td>31/Oct/11</td><td>31/Oct/11</td><td>30/Mar/12</td><td>N/A</td><td>31/Mar/12</td></th<>	CHRISTIANA	30/Mar/12	N/A	30/Mar/12	Ready	Ready	31/Oct/11	31/Oct/11	31/Oct/11	30/Mar/12	N/A	31/Mar/12		
VILLIERSDORP Ready 31/Mar/12  PIET RETIEF 31/Mar/12 51/Mar/12	MOUNT AYLIFF	31/Mar/12	31/Mar/12	31/Mar/12	10/Mar/12	31/Mar/12	30/Nov/11	30/Nov/11	30/Nov/11	N/A	31/Mar/12	31/Mar/12		
PIET RETIEF OUDTSHOORN 131/Mar/12 ULUNDI ULUNDI KURUMAN 131/Mar/12 NAPIER NOUPOORT 131/Mar/12 NOUPOORT TEST EQUIPMENT SABC LINKING Procure Termination equipment in September 2011 and complete installation by February 2012 Mnet LINKING Procure Termination equipment in September 2011 and complete installation by February 2012	SCHWEIZER RENEKE	31/Mar/12	31/Mar/12	31/Mar/12	Ready	Ready	30/Nov/11	30/Nov/11	30/Nov/11	N/A	31/Mar/12	31/Mar/12		
OUDTSHOORN  ULUNDI  KURUMAN  NAPIER  NOUPOORT  TEST EQUIPMENT  SABC LINKING  Procure Termination equipment in September 2011 and complete installation by February 2012  Mnet LINKING  Procure Termination equipment in September 2011 and complete installation by February 2012	VILLIERSDORP	Ready	Ready	Ready	Ready	31/May/11	Ready	Ready	Ready	Ready	Ready	31/Mar/12		
ULUNDI KURUMAN SIAMAR/12 NAPIER NOUPOORT TEST EQUIPMENT SABC LINKING Procure Termination equipment in September 2011 and complete installation by February 2012 Mnet LINKING Procure Termination equipment in September 2011 and complete installation by February 2012	PIET RETIEF				31/Mar/12									
KURUMAN  NAPIER  NOUPOORT  TEST EQUIPMENT  SABC LINKING  Procure Termination equipment in September 2011 and complete installation by February 2012  Mnet LINKING  Procure Termination equipment in September 2011 and complete installation by February 2012	OUDTSHOORN				31/Mar/12									
NAPIER  NOUPOORT  TEST EQUIPMENT  SABC LINKING  Procure Termination equipment in September 2011 and complete installation by February 2012  Mnet LINKING  Procure Termination equipment in September 2011 and complete installation by February 2012  Mnet LINKING  Procure Termination equipment in September 2011 and complete installation by February 2012	ULUNDI				31/Mar/12									
NOUPOORT TEST EQUIPMENT 30/Jun/11 SABC LINKING Procure Termination equipment in September 2011 and complete installation by February 2012 Mnet LINKING Procure Termination equipment in September 2011 and complete installation by February 2012	KURUMAN				31/Mar/12									
TEST EQUIPMENT  30/Jun/11  SABC LINKING  Procure Termination equipment in September 2011 and complete installation by February 2012  Mnet LINKING  Procure Termination equipment in September 2011 and complete installation by February 2012	NAPIER				31/Mar/12									
SABC LINKING  Procure Termination equipment in September 2011 and complete installation by February 2012  Mnet LINKING  Procure Termination equipment in September 2011 and complete installation by February 2012	NOUPOORT				31/Mar/12									
Mnet LINKING Procure Termination equipment in September 2011 and complete installation by February 2012	TEST EQUIPMENT	30/Jun/11	30/Jun/11											
	SABC LINKING			Pro	ocure Termination	equipment in Sep	tember 2011 and c	omplete installa	tion by February	2012				
	Mnet LINKING			Pro	ocure Termination	equipment in Sep	tember 2011 and c	omplete installa	tion by February	2012				
e.tv LINKING  Procure Termination equipment in September 2011 and complete installation by February 2012	e.tv LINKING	Procure Termination equipment in September 2011 and complete installation by February 2012												
TBN LINKING Procure Termination equipment in September 2011 and complete installation by February 2012	TBN LINKING			Pro	ocure Termination	equipment in Sep	tember 2011 and c	omplete installa	tion by February	2012				








# **DTT MIGRATION READINESS STATUS:**Phase 6 Rollout Schedule

PHASE 6													
TRANSMITTER SITES	TX's	PIE	COMBINERS	ANTENNAS	FEEDER CABLES	ELECTRICAL	HVAC	BUILDING	RBR LINKING	TVRO's	DVB-T2 READY		
SUURBERG	27/Apr/12	27/Apr/12	27/Apr/12	3/Dec/12	Ready	30/Nov/11	30/Nov/11	30/Nov/11	N/A	27/Apr/12	27/Apr/12		
DAVEL	31/May/12	31/May/12	31/May/12	Ready	Ready	31/Jan/12	31/Jan/12	31/Jan/12	N/A	31/May/12	31/May/12		
GEORGE	31/May/12	31/May/12	31/May/12	3/Dec/12	Ready	31/Jan/12	31/Jan/12	31/Jan/12	N/A	31/May/12	31/May/12		
QUEENSTOWN	31/May/12	31/May/12	31/May/12	Ready	Ready	31/Jan/12	31/Jan/12	31/Jan/12	N/A	31/May/12	31/May/12		
ENTSHATSHONGO	31/May/12	31/May/12	31/May/12	Ready	Ready	31/Jan/12	31/Jan/12	31/Jan/12	N/A	31/May/12	31/May/12		
GANYESA	29/Jun/12	29/Jun/12	29/Jun/12	29/Jun/12	Ready	28/Feb/12	28/Feb/12	28/Feb/12	N/A	29/Jun/12	29/Jun/12		
STERKSPRUIT	29/Jun/12	29/Jun/12	29/Jun/12	29/Jun/12	Ready	28/Feb/12	28/Feb/12	28/Feb/12	N/A	29/Jun/12	29/Jun/12		
GRAAFF REINET	29/Jun/12	29/Jun/12	29/Jun/12	29/Jun/12	Ready	28/Feb/12	28/Feb/12	28/Feb/12	N/A	29/Jun/12	29/Jun/12		
TAUNG	29/Jun/12	29/Jun/12	29/Jun/12	Ready	Ready	28/Feb/12	28/Feb/12	28/Feb/12	N/A	29/Jun/12	29/Jun/12		
TOLWE	31/Jul/12	31/Jul/12	31/Jul/12	Ready	Ready	30/Mar/12	30/Mar/12	30/Mar/12	N/A	31/Jul/12	31/Jul/12		
QUDENI	31/Jul/12	31/Jul/12	31/Jul/12	Ready	Ready	30/Mar/12	30/Mar/12	30/Mar/12	N/A	31/Jul/12	31/Jul/12		
NQUTU	31/Jul/12	31/Jul/12	31/Jul/12	Ready	Ready	30/Mar/12	30/Mar/12	30/Mar/12	N/A	31/Jul/12	31/Jul/12		
LOUWSBURG	31/Jul/12	31/Jul/12	31/Jul/12	Ready	Ready	30/Mar/12	30/Mar/12	30/Mar/12	N/A	31/Jul/12	31/Jul/12		
VOLKSRUST	31/Aug/12	31/Aug/12	31/Aug/12	Ready	Ready	27/Apr/12	27/Apr/12	27/Apr/12	N/A	31/Aug/12	31/Aug/12		
CALA	31/Aug/12	31/Aug/12	31/Aug/12	Ready	Ready	27/Apr/12	27/Apr/12	27/Apr/12	N/A	31/Aug/12	31/Aug/12		
MOOIRIVIER	31/Aug/12	31/Aug/12	31/Aug/12	31/Dec/12	Ready	27/Apr/12	27/Apr/12	27/Apr/12	N/A	31/Aug/12	31/Aug/12		
BETHLEHEM	31/Aug/12	31/Aug/12	31/Aug/12	31/Dec/11	Ready	27/Apr/12	27/Apr/12	27/Apr/12	N/A	31/Aug/12	31/Aug/12		
BUTTERWORTH	28/Sep/12	28/Sep/12	28/Sep/12	29/Feb/12	Ready	31/May/12	31/May/12	31/May/12	N/A	28/Sep/12	28/Sep/12		
NONGOMA	28/Sep/12	28/Sep/12	28/Sep/12	31/Mar/12	Ready	31/May/12	31/May/12	31/May/12	N/A	28/Sep/12	28/Sep/12		
KURUMAN HILLS	28/Sep/12	28/Sep/12	28/Sep/12	3/Dec/12	Ready	31/May/12	31/May/12	31/May/12	N/A	28/Sep/12	28/Sep/12		
PIKETBERG					10/Sep/12								
TEST EQUIPMENT	31/Aug/11												







Phase 7 Rollout Schedule (1/3)

PHASE 7													
TRANSMITTER SITES	TX's	PIE	COMBINERS	ANTENNAS	FEEDER CABLES	ELECTRICAL	HVAC	BUILDING	RBR LINKING	TVRO's	DVB-T2 READY		
STRAALHOEK	May/12	May/12	May/12	Apr/12		May/12	May/12	May/12	May/12		May/12		
ENGCOBO	Jun/12	Jun/12	Jun/12	May/12		Jun/12	Jun/12	Jun/12	Jun/12		Jul/12		
PETRUS STEYN	Jun/12	Jun/12	Jun/12	Feb/12		Jun/12	Jun/12	Jun/12	Jun/12		Jun/12		
CRADOCK	Jul/12	Jul/12	Jul/12	Jun/12		Jul/12	Jul/12	Jul/12	Jul/12		Aug/12		
SIBASA	Jul/12	Jul/12	Jul/12	Jul/12		Jul/12	Jul/12	Jul/12	Jul/12		Aug/12		
MODSWEDI	Jul/12	Jul/12	Jul/12	Ready		Jul/12	Jul/12	Jul/12	Jul/12		Aug/12		
KURUMAN HILLS	Aug/12	Aug/12	Aug/12	Ready		Aug/12	Aug/12	Jul/12	Aug/12		Aug/12		
GABA	Aug/12	Aug/12	Aug/12	Jul/12		Aug/12	Aug/12	Jul/12	Aug/12		Aug/12		
MADIBOGO	Aug/12	Aug/12	Aug/12	Jul/12		Aug/12	Aug/12	Jul/12	Aug/12		Aug/12		
PORT ST JOHNS	Sep/12	Sep/12	Sep/12	Jul/12		Sep/12	Jul/12	Aug/12	Sep/12		Sep/12		
SUPINGSTAD	Sep/12	Sep/12	Sep/12	Aug/12		Sep/12	Sep/12	Aug/12	Sep/12		Sep/12		
LOSKOP	Sep/12	Sep/12	Sep/12	Aug/12		Sep/12	Sep/12	Aug/12	Sep/12		Sep/12		
LADYBRAND	Oct/12	Oct/12	Sep/12	Mar/12		Oct/12	Sep/12	Sep/12	Oct/12		Oct/12		
KAREEDOUW	Oct/12	Oct/12	Sep/12	Mar/12		Oct/12	Sep/12	Sep/12	Oct/12		Oct/12		
WILLOWMORE	Oct/12	Oct/12	Oct/12	May/12		Oct/12	Oct/12	Oct/12	Oct/12		Nov/12		
WILLISTON	Oct/12	Dec/12	Oct/12	Jan/12		Oct/12	Oct/12	Oct/12	Dec/12		Nov/12		
SWARTRUGGENS	Oct/12	Oct/12	Oct/12	Jan/12		Oct/12	Oct/12	Oct/12	Oct/12		Dec/12		
DZAMBA	Nov/12	Nov/12	Nov/12	Dec/12		Nov/12	Nov/12	Oct/12	Nov/12		Dec/12		
COLESBERG	Nov/12	Nov/12	Nov/12	Dec/12		Nov/12	Nov/12	Oct/12	Nov/12		Dec/12		
KOKSTAD	Dec/12	Dec/12	Nov/12	Jan/12		Dec/12	Nov/12	Nov/12	Dec/12		Dec/12		
TSHAMAVUDZI	Dec/12	Dec/12	Dec/12	Ready		Dec/12	Dec/12	Dec/12	Dec/12		Jan/13		
STANDERTON	Dec/12	Dec/12	Dec/12	Nov/11		Dec/12	Dec/12	Dec/12	Dec/12		Jan/13		
BURGERSDORP	Feb/13	Feb/13	Feb/13	Nov/11		Mar/13	Feb/13	Feb/13	Feb/13		Mar/13		
PLETTENBERG BAY	Mar/13	Mar/13	Mar/13	Feb/12		Mar/13	Feb/13	Feb/13	Mar/13		Mar/13		
SABIE	Mar/13	Mar/13	Mar/13	Feb/12		Mar/13	Mar/13	Mar/13	Mar/13		Apr/13		
MALAMBA	Mar/13	Mar/13	Mar/13	Feb/13		Mar/13	Mar/13	Mar/13	Mar/13		Apr/13		
EMPANGENI	Mar/13	Mar/13	Mar/13	Feb/12		Mar/13	Mar/13	Mar/13	Mar/13		Apr/13		
FICKSBURG TOWN	Apr/13	Apr/13	Apr/13	Feb/12		Apr/13	Apr/13	Apr/13	Apr/13		May/13		
SOMERSET EAST	Apr/13	Apr/13	Apr/13	Feb/12		Apr/13	Apr/13	Apr/13	Apr/13		May/13		
MONTAGU	Apr/13	Apr/13	Apr/13	Feb/12		Apr/13	Apr/13	Apr/13	Apr/13		May/13		
KIRKWOOD	May/13	May/13	Apr/13	Feb/13		May/13	Apr/12	Apr/13	May/13		May/13		
NGANGELIZWE	Apr/13	Apr/13	Apr/13	Mar/12		Apr/13	Apr/13	Apr/13	Apr/13		May/13		



Phase 7 Rollout Schedule (2/3)


TRANSMITTER SITES	TX's	PIE	COMBINERS	ANTENNAS	FEEDER CABLES	ELECTRICAL	HVAC	BUILDING	RBR LINKING	TVRO's	DVB-T2 READY
PAUL SUAER DAM	May/13	May/13	May/13	Apr/12		May/13	May/13	Apr/13	May/13		May/13
DEWETSDORP	May/13	May/13	May/13	Ready		May/13	May/13	Apr/13	May/13		May/13
PATENSIE	May/13	May/13	May/13	Apr/12		May/13	May/13	Apr/13	May/13		May/13
ANDRIESKRAAL	May/13	May/13	May/13	Apr/12		May/13	May/13	May/13	May/13		Jun/13
HOWICK	May/13	May/13	May/13	Apr/12		May/13	May/13	May/13	May/13		Jun/13
UNIONDALE TOWN	May/13	May/13	May/13	Apr/13		May/13	May/13	May/13	May/13		Jun/13
HANKEY	Jun/13	Jun/13	May/13	Apr/13		Jun/13	Jun/13	May/13	Jun/13		Jun/13
ALEXANDER BAY	Jun/13	Jun/13	May/13	Jul/12		Jun/13	Jun/12	May/13	Jun/13		Jun/13
ALIWAL NORTH	Jun/13	Jun/13	Jun/13	Ready		Jun/13	Jun/13	Jun/13	Jun/13		Jul/13
NOUPOORT	Jun/13	Jun/13	Jun/13	Oct/11		Jun/13	Jun/13	Jun/13	Jun/13		Jul/13
MOUNT AYLIFF	Jun/12	Jul/13	Jul/13	Apr/12		Jul/13	Jul/13	Jun/13	Jul/13		Jul/13
BUTTERWORTH	Jul/13	Jul/13	Jun/13	Apr/12		Jul/13	Jul/13	Jun/13	Jul/13		Jul/13
WITSIESHOEK	Jul/13	Jul/13	Jun/13	Ready		Jul/13	Jul/13	Jun/13	Jul/13		Jul/13
NONGOMA	Jul/13	Jul/13	Jul/13	Apr/12		Jul/13	Jul/13	Jul/13	Jul/13		Aug/13
SENEKAL	Jul/13	Jul/13	Jul/13	Apr/12		Jul/13	Jul/13	Jul/13	Jul/13		Aug/13
MATATIELE	Jul/13	Jul/13	Jul/13	Jun/13		Jul/13	Jul/13	Jul/13	Jul/13		Aug/13
PIET PLESSIS	Aug/13	Aug/13	Jul/13	Jun/12		Aug/13	Jul/13	Jul/13	Aug/13		Aug/13
ENZELBERG	Aug/13	Aug/13	Jul/13	Jun/12		Aug/13	Jul/13	Jul/13	Aug/13		Aug/13
CAROLINA	Aug/13	Aug/13	Jul/13	Jun/13		Aug/13	Jul/13	Jul/13	Aug/13		Aug/13
BEDFORD	Aug/13	Aug/13	Aug/13	Jun/13		Aug/13	Aug/13	Aug/13	Aug/13		Sep/13
LADISMITH (CAPE)	Aug/13	Aug/13	Aug/13	Jul/12		Aug/13	Aug/13	Aug/13	Aug/13		Sep/13
BOESMANSKOP	Aug/13	Aug/13	Aug/13	Jul/13		Aug/13	Aug/13	Aug/13	Aug/13		Sep/13
LADYSMITH	Aug/13	Aug/13	Aug/13	Jun/12		Aug/13	Aug/13	Aug/13	Aug/13		Sep/13
DULLSTROOM	Aug/13	Aug/13	Aug/13	Ready		Aug/13	Aug/13	Aug/13	Aug/13		Sep/13
DOUGLAS	Aug/13	Aug/13	Aug/13	Jul/12		Aug/13	Aug/13	Aug/13	Aug/13		Sep/13
KNYSNA	Aug/13	Aug/13	Aug/13	Jul/12		Sep/13	Aug/13	Aug/13	Aug/13		Sep/13
HECTORSPRUIT	Sep/13	Sep/13	Aug/13	Aug/13		Sep/13	Sep/13	Aug/13	Sep/13		Sep/13
CERES	Sep/13	Sep/13	Aug/13	Jul/12		Sep/13	Sep/13	Aug/13	Sep/13		Sep/13
NYLSTROOM	Sep/13	Sep/13	Sep/13	Jul/12		Sep/13	Aug/13	Aug/13	Sep/13		Oct/13
SPRINGFONTEIN	Sep/13	Sep/13	Sep/13	Sep/12		Sep/13	Sep/13	Sep/13	Sep/13		Oct/13
PONGOLA	Sep/13	Sep/13	Sep/13	Ready		Sep/13	Sep/13	Aug/13	Sep/13		Oct/13
LYDENBURG	Sep/12	Oct/12	Sep/12	Aug/13		Sep/13	Sep/13	Sep/13			Oct/13
MATJIESFONTEIN	Oct/13	Oct/13	Sep/13	Sep/12		Oct/13	Sep/13	Sep/13	Oct/13		Oct/13



Phase 7 Rollout Schedule (3/3)

TRANSMITTER SITES	TX's	PIE	COMBINERS	ANTENNAS	FEEDER CABLES	ELECTRICAL	HVAC	BUILDING	RBR LINKING	TVRO's	DVB-T2 READY
ESRCOURT	Oct/13	Oct/13	Sep/13	Aug/12		Oct/13	Sep/13	Sep/13	Oct/13		Oct/13
UGIE	Oct/13	Oct/13	Oct/13	Aug/12		Oct/13	Oct/13	Oct/11	Oct/13		Nov/13
ELLIOT	Oct/13	Oct/13	Oct/13	Aug/13		Oct/13	Oct/13	Oct/13	Oct/13		Nov/13
BARKLEY EAST	Oct/13	Oct/13	Oct/13	Aug/12		Oct/13	Oct/13	Oct/13	Oct/13		Nov/13
TOUWSRIVIER	Oct/13	Oct/13	Oct/13	Aug/12		Oct/13	Oct/13	Oct/13	Oct/13		Nov/13
KLEINMOND	Nov/13	Nov/13	Oct/13	Aug/12		Nov/13	Oct/13	Oct/13	Nov/13		Nov/13
UNIONDALE TOWN	Oct/13	Oct/13	Oct/13	Sep/12		Oct/13	Oct/13	Oct/13	Oct/13		Nov/13
GROOT BRAKRIVIER	Oct/13	Oct/13	Oct/13	Aug/12		Oct/13	Oct/13	Oct/13	Oct/13		Nov/13
HEXRIVIER	Nov/13	Nov/13	Oct/13	Sep/12		Nov/13	Oct/13	Oct/13	Nov/13		Nov/13
UPINGTON TOWN	Nov/13	Nov/13	Oct/13	Ready		Nov/13	Oct/13	Oct/13	Nov/13		Nov/13
CALVINIA	Nov/13	Nov/13	Nov/13	Sep/12		Nov/13	Nov/13	Nov/13	Nov/13		Dec/13
ELANDS HEIGHTS	Nov/13	Nov/13	Nov/13	Dec/12		Nov/13	Oct/12	Nov/13	Nov/13		Dec/13
ULUNDI	Nov/13	Nov/13	Nov/13	Dec/12		Nov/13	Nov/13	Oct/13	Nov/13		Nov/13
KURUMAN HILLS	Nov/13	Nov/13	Nov/13	Dec/12		Dec/13	Nov/13	Nov/13	Nov/13		Dec/13
MBUZINI	Dec/13	Dec/13	Nov/13	Nov/12		Dec/13	Dec/13	Nov/13	Dec/13		Dec/13
PIET RETIEF	Nov/13	Nov/13	Nov/13	May/13		Dec/13	Nov/13	Nov/13	Nov/13		Dec/13
OUDTSHOORN	Dec/13	Dec/13	Dec/13	Mar/12		Dec/13	Dec/13	Nov/13	Dec/13		Dec/13
RIVERSDAL	Dec/13	Dec/13	Dec/13	Mar/12		Dec/13	Dec/13	Nov/13	Dec/13		Dec/13
NAPIER	Dec/13	Dec/13	Nov/13	Apr/12		Dec/13	Dec/13	Nov/13	Dec/13		Dec/13
POMFRET	Dec/13	Dec/13	Dec/13	Mar/12		Dec/13	Dec/13	Nov/13	Dec/13		Dec/13
UPINGTON	Dec/13	Dec/13	Dec/13	Mar/12		Dec/13	Dec/13	Nov/13	Dec/13		Dec/13
VAN RHYNSDORP	Dec/13	Dec/13	Dec/13	Jun/13		Dec/13	Dec/13	Nov/13	Dec/13		Dec/13
DE AAR	Dec/13	Dec/13	Dec/13	Jun/13		Dec/13	Dec/13	Dec/13	Dec/13		Dec/13
BEAUFORT WEST	Dec/13	Dec/13	Dec/13	Jun/13		Dec/13	Dec/13	Dec/13	Dec/13		Dec/13
PRIESKA	Dec/13	Dec/13	Dec/13	Jun/13		Dec/13	Dec/13	Dec/13	Dec/13		Dec/13
SPRINGBOK	Dec/13	Dec/13	Dec/13	Jun/13		Dec/13	Dec/13	Nov/13	Dec/13		Dec/13
GARIES	Dec/13	Dec/13	Dec/13	Aug/12		Dec/13	Dec/13	Nov/13	Dec/13		Dec/13
VICTORIA WEST	Nov/13	Nov/13	Dec/13	Aug/13		Dec/13	Nov/13	Nov/13	Nov/13		Dec/13
POFADDER	Dec/13	Dec/13	Dec/13	Aug/13		Dec/13	Dec/13	Nov/13	Dec/13		Dec/13









### Signal Distribution Solution For Areas Not Covered By DTT

- The Broadcasting Digital Migration (BDM) policy of 2008 and the Draft BDM policy of 2011 provides that areas that are difficult to reach through terrestrial network, will be covered by Direct-To-Home (DTH) Satellite
- The related policy issue is subsidies for DTH STBs in order to enable access in designated areas (i.e. areas where there will be no DTT reception). This will not necessarily prevent someone from using a DTH-compatible STB in a non-designated area
- High-levels of content security to be implemented in order to avoid access outside the borders
- Currently reviewing the most operationally cost-effective method of implementing the DTH gap filler solution (detailed in the next slide)




# DTT MIGRATION STATUS: Signal Distribution Solution For Areas Not Covered By DTT






### **DTT MIGRATION STATUS:** Areas/Population To Be Covered By DTH Satellite









Capex	(		201	1/12			201	2/13			2013/1	4		
_	Period	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Total
	Transmitters	1,150	38,875	68,746	-	39,475	56,418	27,204	1,414	8,176	28,969	52,509	-	322,936
	Programme input equip.	-	1,251	939	749	4,201	10,032	4,434	310	2,536	11,345	14,993	-	50,791
	Combiners	5,760	1,650	60	7,640	1,100	4,050	2,100	500	2,850	6,350	8,970	-	41,030
	Antennas/Mast	1,910	6,395	23,700	39,690	32,680	35,750	23,343	1,990	14,960	18,490	-	-	198,908
Щ	Feeder cables	5,480	2,000	-	3,000	-	2,000	4,500	-	-	-	-	-	16,980
EXPENDITURE	Electrical	420	8,853	19,722	4,550	1,434	7,497	7,981	2,390	9,808	11,596	24,060	-	98,311
E	HVAC	645	2,816	741	-	305	1,871	1,730	305	1,168	1,464	3,060	-	14,105
9	Building	593	845	390	-	84	308	224	140	533	588	1,084	-	4,789
	Linking	-	-	3,131	6,262	2,609	6,784	2,087	-	-	-	-	-	20,873
"	Head-end & ancillary	29,042	5,180	24,272	-	5,000	5,000	5,000	5,000	5,000	-	-	-	83,494
ш	TVRO's	-	1,502	1,222	1,251	4,078	4,021	2,034	-	-	280	-	-	14,389
	PM & Labour	210	300	750	180	180	420	450	150	480	630	900	-	4,650
	Total per quater	45,210	69,667	143,673	63,322	91,146	134,152	81,087	12,199	45,511	79,712	105,576	-	871,255
	Total per quarter incl. VAT	51,539	79,420	163,787	72,187	103,907	152,933	92,439	13,907	51,882	90,872	120,357	-	993,231
	Cumulative Total	51,539	130,960	294,747	366,934	470,841	623,774	716,213	730,120	782,002	872,874	993,231	-	
	Phase 1-5 roll over	35,585	_		-				_	-			_	35.585
9	Phase 5 roll over	51,000	-	-	-	-	-	-	-	-	-	-	-	51,000
	Phase 3-5 balance drawdown	110,000	-	-	-	-	-	-	-	-	-	-	-	110,000
FUNDING	New Drawdown: Phase 5 - 6	-	79,500	79,500	-	-	-	-	-	-	-	-	-	159,000
	New drawdown: Phase 6	-	-	-	-	83,475	83,475	-	-	-	-	-	-	166,950
	New drawdown: Phase 7	-	-	-	-	-	70,440	105,660	-	-	-	-	-	176,100
	Total	196,585	79,500	79,500		83,475	153,915	105,660	-	-	-	-	-	698,635
	Cumulative Total	196,585	276,085	355,585	355,585	439,060	592,975	698,635	-	-	-	-	-	
Surp	olus / (Deficit)	145,046	145,125	60,838	(11,349)	(31,781)	(30,799)	(17,578)	(31,485)	(83,367)	(174,239)	(294,596)	-	(294,596)
-	, ,			·	, , ,				, , ,					
Opex														
Expen	dil Expenditure	16,815	20,237	23,236	32,217	31,563	31,563	31,563	31,563	52,466	52,466	52,466	-	376,152
	Cumulative Expenditure	16,815	37,052	60,288	92,505	124,067	155,630	187,192	218,755	271,221	323,686	376,152		
_	Funding	-	58,000	-	-	54,000	50,000	38,000	-	-	-	-	-	200,000
l if	Roll over	31,000	_	_	_	_	-	_	-	_	_	_		31,000
Funding	Cumulative Funding	31,000	89,000	89,000	89,000	143,000	193,000	231,000	231,000	231,000	231,000	231,000	_	,,,,,,
	us / (Deficit)	14,185	51,948	28,712	(3,505)	18,933	37,370	43,808	12,245	(40,221)	(92,686)	(145,152)		(145,152)
Surpit	is / (Denoit)	14,105	31,340	20,712	(3,303)	10,333	31,310	43,000	12,240	(40,221)	(32,000)	(145,152)		(143,132)
Net Sur	plus / (Deficit)	159,231	197,074	89,550	(14,854)	(12,848)	6,571	26,229	(19,240)	(123,588)	(266,925)	(439,748)	-	(439,748)





- Final Transmission Parameters
- STB Control
- Community Television Broadcasters coverage requirements
- o 'Rules of Operation' PSI/SI Management
- Pietermaritzburg Mast changes (CAA)
- Alternative site for Clifton
- o Interference on Video Distribution Systems Hotels, etc.
- Cape Community Television frequency change
- Despatch co-channel interference resolved

