

PROJECT PHOTOGRAPHS – EASTERN CAPE

Makana



Engcobo



KSD



Ntabankulu



sport & recreation

Department:
Sport and Recreation South Africa
REPUBLIC OF SOUTH AFRICA



PROJECT PHOTOGRAPHS – FREE STATE

Mohokare



Tokologo



sport & recreation

Department:
Sport and Recreation South Africa
REPUBLIC OF SOUTH AFRICA

PROJECT PHOTOGRAPHS – KZN

Richmond



uPhongolo



Greater Kokstad



sport & recreation
Department:
Sport and Recreation South Africa
REPUBLIC OF SOUTH AFRICA

PROJECT PHOTOGRAPHS – MPUMALANGA

Albert Luthuli



Msukwaligwa



Lekwa



sport & recreation

Department:
Sport and Recreation South Africa
REPUBLIC OF SOUTH AFRICA



PROJECT PHOTOGRAPHS – MPUMALANGA

Victor Khanye



Emahlaheni



sport & recreation

Department:
Sport and Recreation South Africa
REPUBLIC OF SOUTH AFRICA

PROJECT PHOTOGRAPHS – NORTHERN CAPE

Kamiesberg



Gamagara



sport & recreation

Department:
Sport and Recreation South Africa
REPUBLIC OF SOUTH AFRICA



PROJECT PHOTOGRAPHS – NORTH WEST

Ratlou



Mahikeng



Mamusa



Lekwa Teemane



sport & recreation

Department:
Sport and Recreation South Africa
REPUBLIC OF SOUTH AFRICA



PROJECT PHOTOGRAPHS – WESTERN CAPE

Cederberg



sport & recreation

Department:
Sport and Recreation South Africa
REPUBLIC OF SOUTH AFRICA



PLANNING FOR 2017/18 FINANCIAL YEAR

Task Name	Duration	Start	Finish
2017/18 Implementation Plan	26,15 months	2016/08/11	2018/08/13
Identification of projects by municipalities in consultation with respective Provinces	2 days	2016/08/11	2016/08/12
Provinces to submit the proposed project to SRSA	5 days	2016/08/15	2016/08/19
SRSA to send response on the recommended projects to municipalities	5 days	2016/08/22	2016/08/26
Municipalities submit Technical reports on all recommended projects to SRSA	13 days	2016/08/29	2016/09/14
SRSA evaluates Technical Reports & provide final recommendation to municipalities	12 days	2016/09/15	2016/09/30
Municipalities submit MIG Registration Form1 to Provincial DCOG	1 day	2016/10/03	2016/10/03
Provincial DCOG provide final recommendations to municipalities	42 days	2016/10/04	2016/11/30
Municipalities submit Projects Implementation Plans to DCOG	44 days	2016/12/01	2017/01/31
Conduct Initiation meetings - PPSC	3 weeks	2017/02/01	2017/02/21
Site assessment visits	3 weeks	2017/02/22	2017/03/14
Standardised designs	7 days	2017/03/15	2017/03/23
Cost estimate of standardised designs	1 weeks	2017/03/24	2017/03/30
Approval of standardised design and cost estimate	1 week	2017/03/31	2017/04/06
Finalise construction drawing	3 weeks	2017/04/07	2017/04/27
Complete standard Bill of Quantities	2 weeks	2017/04/28	2017/05/11
Submit SDP for each project to municipalities for approval	1 week	2017/05/12	2017/05/18
Municipality invites contractors from panel to price the tender	2 weeks	2017/05/19	2017/06/01
Submission of priced tenders	1 day	2017/06/02	2017/06/02
Evaluation & appointment of contractor	4 weeks	2017/06/05	2017/06/30
Site handover & construction start	1 day	2017/07/03	2017/07/03
Construction period	9 months	2017/07/04	2018/03/12
Practical completion	0 days	2018/03/12	2018/03/12
Defects liability period	90 days	2018/03/13	2018/07/16
Final completion & final account	1 month	2018/07/17	2018/08/13

CONCLUSION

- SRSA commits itself to the successful implementation of the project and in doing so contributing to the achievement of the statements as captured in the National Development Plan.
- In this process SRSA will work closely with sector Departments, Provincial Departments (sport and COGTA) and Municipalities.

No sports facilities, no sports development, no transformation



sport & recreation
Department:
Sport and Recreation South Africa
REPUBLIC OF SOUTH AFRICA

THANK YOU



sport & recreation

Department:
Sport and Recreation South Africa
REPUBLIC OF SOUTH AFRICA