

BUS DEPOT	CONSULTANT:	PHYSICAL PROGRESS:
	Glad Africa Consulting (Pty) Ltd	53%
	CONTRACTOR:	
	Calandra Trading 621 (Pty) Ltd	
CONTRACTUAL DATES:		
Site Handover Date:		28-Mar-19
Commencement Date:		15-Apr-19
Contract Duration:		10 Months
Completion Date:		30-Apr-20
Ancitipated Completion (Lockdown):		30-Nov-20
Time Lapsed:		100% (Project on Extended Period)
FINANCIAL REPORTING:		
Contract Amount	R	51 801 959,99
Expenditure to date:	R	23 793 016,33
Percentage Expenditure:		46%