


Public Hearing on Conditional Grants & Expenditure

Presentation by:

Mpumalanga Department of Education







2. Economic Classification 2005/06 CAPEX

Economic Classification	Adjusted Budget	Actual Expenditure	Variano	e
	R'000	R'000	R'000	
Compensation of employees	4,349,632	4,325,174	24,458	0.6%
Goods and Services	1,059,477	1,070,237	(10,760)	(1.0%)
Transfers and subsidies	212,869	205,614	7,255	3.4%
Payments for capital assets (Incl Conditional	342,078	179,032	163,046	47.7%
Total	5,964,056	5,780,057	183,999	3,1%

3



3. Conditional Grants outcome for 2006/07



Conditional Grants	Main Appropriation	Additional funds	Adjusted Budget	Expendit. 31/3/2007	% spent	Transfers received
	R'000	R'000	R'000	R'000		R'000
	1	2	3(1+2)	4	5(4-3)	-0.00
HIV/AIDS	10,938		10,936	11,603	106.1%	10,936
National School Nutrition	84,549		84.549	83,097	98,3%	84,549
Infrastructure Development	126,638	54,506	181,144	120,912	66.7%	181,144
FET recapitalisation	32,000	-	32,000	32,000	100.0%	32,000
TOTAL	254,123	54,506	308,629	247,612	80.2%	308,629

4



4. Economic Classification 2006/07 CAPEX

Economic Classification	Adjusted Budget	Actual Expenditure	Variance	
	R'000	R'000	R'000	
Compensation of employees	4,611,828	4,751,115	(139,287)	(3.0%)
Goods and Services	1,115,285	964,707	150,578	13.5%
Transfers and subsidies	245,888	255,160	(9,272)	(3.8%)
Payments for capital assets (Incl. Conditional	352,127	301,184	50,943	14.5%
Total	6,325,128	6,272,166	52,962	0.8%

5



5. Conditional Grants 2007/08 (up to 31 December 2007)

Conditional Grant	Main Budget 2007/08	Adjusted Budget 2007/08	Exp as at 31 Dec 2007	% Expenditure
HIV	13,010	13,010	7,508	58%
NSNP	106,604	108,056	80,269	74%
FET	40,055	47,676	32,434	68%
Infrastructure	200,979	246,368	26,398	11%
TOTAL	347,638	402,100	139,101	35%


6



6. Economic Classification 2007/08 CAPEX (up to 31 December 2007)

Economic Classification	Adjusted Budget	Expenditure 31 Dec 2007	% Expenditure
	R'000	R'000	
Compensation of employees	5,951,757	4,476,854	75.2%
Goods and Services	1,379,849	832,323	60.3%
Transfers and subsidies	357,500	286,234	80.1%
Payments for capital assets (Incl. Conditional Grant)	429,201	166,765	38.9%
Total	8,118,307	5,762,176	71%


7



7. Conditional Grants 2007/08 (Under spending/ overspending)

Conditional Grant	Adjusted Budget 2007/08	Exp as at 31 Dec 2007	Projected March 2008	Variance Under / (Over)	% Spent
HIV	13,010	7,508	5,502	0	0%
NSNP	108,056	80,269	27,787	0	0%
FET	47,676	32,434	15,242	0	0%
Infrastructu	246,368	26,398	62,703	157,267	64%
Total	415,110	146,609	111,234	157,267	38%


8



- 8. Status of monitoring capacity for 2007/08
- <u>HIV/AIDS</u>: Capacity exists at Regional Offices as well as Head office.
- NSNP: There are monitors in the Regional and Circuit offices.
- FET Recapitalization: The FET colleges do have the necessary capacity to monitor the projects currently instituted by them.
- INFRASTRUCTURE: The Department of Public works as the implementing agent, monitors the projects on behalf of the department. The department itself does not have the capacity
- Do not transfer to any institution outside the department.



- 9. Status of Tenders for the 2007/08 projects.
- Status of projects in the department.
 - 1. 0.1% at design stage.
 - 2 25.5% at tender stage.
 - 3. 24.6% at construction stage.
 - 4. 0.1% at hand over stage.
 - 5 49.6% at retention stage.
 - 6. 0.1% cancelled.
- Projects are at various stages as indicated above.
- What can be depicted from the above is that the expenditure for this financial year is below target due to the ratio of projects that are still in preconstruction stages.



Status of Tenders for the 2007/08 projects (cont....)

- Difficulties in projecting cash flows due to delays in correcting the Infrastructure reporting model and reconciliation of IYM report and the Public Works data base.
- Completing and closing out the old 2004-07 projects in a reasonable amount of time so that this can contribute to an improved cash flow. Infrastructure Grant was withheld by National Treasury.
- There have been noticeable improvement of the participation of the regions in the assessments of projects for the infrastructure plans
- The clustering of projects, with 1to9 projects per cluster managed by a group of consultants, improves the efficiency of the management of the program.

Completion of Legacy Projects (2001 – 2004) in Education



Rationale 4 Presentation

- Similarity in approach to the cluster infrastructure delivery initiative
- · Short-time nature of the project
- Actualizing the One-on- One decision of 11/10/2007 to seek EXCO approval for the project going forward

Project Objective

Use available data to compile accurate project information and create a reliable system that the Department can utilize for the completion of the backlog and future work.



Background

- Incomplete Projects 2001-2004
- Appointment of Consultant and Contractors (MDoE)
- Lack of capacity No M&E records
- Uncertainty of incomplete and completed projects
- No accurate and updated records of expenditure vs achieved progress

Appointment of Africon

- · Appointed as Operational Support Team
 - R. de Bruin;
 - S. Naidoo;
 - D. Chowles;
 - N. Mathebula;
 - E. Warambwa
- Variation Order to complete Legacy Projects
- Joint Task Team Meeting outlined Projection
 Scope and Terms of Reference

Assumptions

- · Information readily accessible
- Relevant supporting Project Documents available
- Time allocated (8 weeks) based on the availability of the above



Findings

- · No Project Management system
- · No Letters of Appointment
- No Project Progress Reports
- No Site Visit Reports
- No Variation Order Trail
- · No Project Expenditure Trail
- Partially completed Payment Certified

Proposed Solution


 Client department must take ownership of the 2001-2004 Backlog

How?

- Establish Project Implementation Team consisting of stakeholders
- Establish Project Implementation System
- Compile comprehensive Project knowledge base

Proposed Solution

- Site Visits and Physical Inspections
 - -Status Quo Report
 - Evaluate and cost outstanding work
 - Separate legacy and current projects



Benefits of Implementing Project


- Accurate knowledge base
- · Accurate costing, budgeting and forecasting
- · No disruption to current project implementation
- · Internal ownership of projects
- · Improved monitoring and evaluation processes
- · Final commissioning of legacy projects
- Organisational Development Opportunity




Assumed Construction Phase


Based on the Backlog Report (2004 figures)

Possible Construction phase	% Budget Spent	No	Project Budget	Unspent Budget
Possible in Construction	0%-79%	172	R 75,669,919.66	R 20,468,974.63
Possible First Handover	80%-94%	198	R 90,508,068.67	R 9,099,419.43
Possible Retention	95%-100%	374	R 173,008,392.24	R 12,960,439.04
Possible Over payment	100%+	54	R 34,638,470.94	-R 4,918.68
	Salina M	798	R 373,824,851.52	R 42,523,914,42





Fast Tracking Within Fast Track: Proposed Quick Wins





Following Proposed Model



1215 Classrooms



1312 Toilets



Water for 97 schools



Electricity for 64 Schools



Recommendations

- That the proposed process be approved for presentation to EXCO -- with costing
- That the MDoE program be used as proxy for the other social cluster departments in the implementation of Fast Track within Fast Track

