



Eskom Presentation to the Portfolio Committee on Public Enterprises

Click to edit Master subtitle style

22 May 2012

Paul O'Flaherty: Finance Director

This presentation does not constitute or form part of and should not be construed as, an offer to sell, or the solicitation or invitation of any offer to buy or subscribe for or underwrite or otherwise acquire, securities of Eskom Holdings SOC Limited (“Eskom”), any holding company or any of its subsidiaries in any jurisdiction or any other person, nor an inducement to enter into any investment activity. No part of this presentation, nor the fact of its distribution, should form the basis of, or be relied on in connection with, any contract or commitment or investment decision whatsoever. This presentation does not constitute a recommendation regarding any securities of Eskom or any other person.

Certain statements in this presentation regarding Eskom’s business operations may constitute “forward looking statements.” All statements other than statements of historical fact included in this presentation, including, without limitation, those regarding the financial position, business strategy, management plans and objectives for future operations of Eskom are forward looking statements.

Forward-looking statements are not intended to be a guarantee of future results, but instead constitute Eskom’s current expectations based on reasonable assumptions. Forecasted financial information is based on certain material assumptions. These assumptions include, but are not limited to continued normal levels of operating performance and electricity demand in the Distribution and Transmission divisions and operational performance in the Generation and Primary Energy divisions consistent with historical levels, and incremental capacity additions through our Group Capital division at investment levels and rates of return consistent with prior experience, as well as achievements of planned productivity improvements throughout our business activities.

Actual results could differ materially from those projected in our forward-looking statements due to risks, uncertainties and other factors. Eskom neither intends to nor assumes any obligation to update or revise any forward-looking statements, whether as a result of new information, future events or otherwise.

In preparation of this document we used certain publicly available data. While the sources we used are generally regarded as reliable we did not verify their content. Eskom does not accept any responsibility for using any such information.

1 Introduction



2 Eskom's capital Expansion programme



3 In perspective: Medupi, Kusile & Ingula



4 Big 5 project progress



5 Way forward




The structure of SA's electricity industry is changing

Change of the industry value chain



- The ISMO Bill was tabled in Parliament on 13 May 2011
- The actual path to be followed is being finalised



Eskom Corporate Overview


Context for creating a world class EPCM organisation



- Infrastructure is the foundation of economic growth and leads it. For electricity supply, a 1% GDP increase requires a 1,5% increase in electricity supply
- Eskom was established in 1923 as the Electricity Supply Commission. In July 2002, it was converted into a public limited liability company, wholly owned by the SA government
- We are one of the top 20 utilities in the world by generation capacity (41 194MW). We generate 95% of the electricity used in SA and about 45% of that used in Africa
- We are vertically integrated - generating, transmitting and distributing electricity to approximately 4.5million customers in the residential, mining, industrial, commercial, and agricultural sectors
- To meet the increasing electricity needs of South Africa, Eskom managed the construction of 31 000MW of new capacity between 1970 and 1990.
- In the following decade, electricity was in over supply and little was invested in new electricity generation. This resulted in a gradual loss of skills, knowledge and know-how from Eskom and from South Africa.
- We have now returned to the cycle of under supply. We are committed to meeting the electricity and related infrastructure needs of our customers and contributing to the developmental needs of South Africa
- During the last decade we have invested in re-establishing our engineering, procurement, construction and project management expertise to support a massive expansion programme.

Eskom Corporate Overview

Context for creating a world class EPCM organisation



Re-establishing an EPCM Organisation



Eskom EPCM Organisation Overview

Delivering world class Engineering, Procurement, Construction and Project Management in Africa




EPCM Organisation


- Eskom's EPCM organisation is undertaking and managing amongst the largest construction projects in the world. The Medupi and Kusile Projects rank amongst the top 5 power generation projects in the world by capacity
- Our portfolio is diverse and includes projects in the energy, transportation, water and communications sectors. Geographically, our portfolio of newly constructed projects are positioned all across South Africa. We are also actively engaging in projects in Southern Africa
- Through delivery of large construction projects, Eskom has and continues to invest on improving its engineering, procurement, construction and project management (EPCM) capability, its people and its systems, processes and tools
- We have aligned our contract management, financial systems, project controls, project system and processes, quality standards and safety with that of our peers. Together with lessons learnt, we are embedding this into the EPCM organisation.
- Increasing supply from local industry and creating jobs is critical. This requires knowledge, skill and technology transfer. We continue to actively drive this by incentivising industry partnerships, employing local labour and through training
- Since 2005, we have delivered 5 200 MW of generation capacity , 3 200 km of transmission network, and 17 700 MVA of substation transformers. The infrastructure currently under construction will create approximately 40 000 jobs and more than 50% of the spend will be local

Eskom EPCM organisation has a diverse infrastructure portfolio and which it continues to deliver upon

Actual delivery since 2005



Current 6-year capital project portfolio - R453bn



Within a global context, we continue to benchmark ourselves and embed improvements

The world has changed since Eskom last build power stations



Medupi and Kusile are among the largest coal-fired power plants in the world

Coal-fired power plants (MW)

- 1 Taichung (Taiwan, 7 100¹)
- 2 Waigaoqiao (China, 5 000)
- 3 Kusile (South Africa, 4 800)
- 4 Medupi (South Africa, 4 800)
- 5 Zouxian (China, 4 540) (planned)

Challenges

- Massive size with multiple interfaces to manage for Eskom as EPCM
- Local content and ASGI-SA drives large, unskilled workforce
- Medupi and Kusile have **different execution partners and design**, which complicates full utilization of learning
- Contracting on **virtual design** because of step ramp-up curve so significant design changes occur during construction
- Target of building Medupi **faster** than done in South Africa or by our contractors anywhere before

One power plant is **4x** the investment of the Gauteng

Medupi

A number of steps were taken to understand our performance and improvement potential ...

External review of performance

International best practice benchmarking trip

... and Eskom has learned that we are not alone

Almost all European plants visited are 1,5 to 2 years **late**

Primary reason for delay is problems with **individualized design**

Other problems include welding of **T24 steel**, low steel manufacturing **quality**, **logistics** issues on and off site and insufficient **crane capacity**

Refining our approach to perfection is an on-going journey

To 2006/2007	2008/2009	2010/2011	2012/2013	2014 -
1 st phase	2 nd phase	3 rd phase	4 th phase	
Set-up	Initiation	First professionalization	Closing the gap to world performance	Stabilize
Initiate fast ramp-up of projects in a market with high demand Understand implications of requirements for local content	Initiate all contracts Initiate assurance Initiate construction on site Start establishment of project teams	Introduce lean construction Adjust organizational structure Initiate performance tracking	Revise and re-negotiate contracts Develop and utilize international network to share knowledge Become a more active owner	Continuous improvement

Within a global context, we continue to benchmark ourselves and embed improvements



Eskom's approach is aligned with what our peers are doing




	Shell	EXXON	EnBW	e-on	Eskom
NEC/FIDIC contracts	✓	✓	✓	✓	✓
SAP system	✓	✓	✓	✓	✓
Project lifecycle management	✓	✓	✓	✓	✓
Primavera	✓	✓	✓	✓	✓
ISO 9001	✓	✓	✓	✓	✓
LTI/fatality tracking	✓	✓	✓	✓	✓

Aspect of Project	Ranked by # of Associated Lessons-Learned	No. of Associated Lessons-Learned
Cost	1	79
Planning & Develop.	2	73
Specifications	3	69
Schedule	4	65
Design	5	56
Criteria	6	49
Contract. Strategy & Scoping	7	48
Mechanical	8	39
Civil & Structural	9	37
Project Management	10	36
Execution	11	32
Procurement	12	28
Executive Management	13	27
Permitting	14	25
Boiler	15	22
Turbine	16	22
Siting	17	22
Communication & Coordination	18	16
Site Layout	19	16
Construction Management	20	14
Material Handling	21	13
Geotech	22	13
Project Staffing & Organization	23	13
Electrical and Controls & Instrumentation	24	10
Construction	25	10

Construction Industry Institute®

Project Definition Readiness Assessment



Normalized Score	100	200	300	400
Threshold Maximum	800	600	400	200
Threshold Minimum	800	600	300	100
Overall Accuracy	+30% to -20%	+20% to -20%	+20% to -10%	+10% to -10%
Design	Concept Design 10 - 20%	Basic Design 20 - 30%	Basic Design 30 - 40%	Construction Docs 40 - 100%

The normalized score is the score "normalised" after any elements in the assessment which were identified as not being applicable, were not scored.

New Generation Capacity and Transmission Networks 2005–2018

Return-to-service (RTS)



- None

Base Load



- Nuclear-site development and front end planning
- Biomass
- Primary Energy projects (Road & Rail)

Peaking & renewable



- Sere (100 MW)
- Pilot CSP (100 MW)
- PV (Own use)

Mpumalanga refurbishment



- Refurbishment and air quality projects

Transmission



- 60 Grid strengthening projects

In development

Under construction/complete

- Komati (1 000 MW)
- Camden (1 520 MW)
- Grootvlei (1 180 MW)

- Medupi (4 764 MW)
- Kusile (4 800 MW)

- Ankerlig (1 338.3MW)
- Gourikwa (746 MW)
- Ingula (1 332 MW)
- Solar PV installations at MWP (0.424 MW)

- Arnot capacity increase (300 MW)
- Matla refurbishment
- Kriel refurbishment
- Duvha refurbishment

- 765kV projects
- Central projects
- Northern projects
- Cape projects

3 700 MW

9 564 MW

300 MW

~ 4 700 km

3 518 MW*

Note: Solar PV Plants at Lethabo (0.575 MW) & Kendal (0.620 MW) are in operation phase

- ~ 17 082 MW of new capacity (5 501 MW installed and commissioned)
- ~ 4 700 km of required transmission network (3 747.6 km installed)
- 20 600 MVA planned (17 945 MVA installed)

Commissions of new stations

	First Unit	Last Unit
Medupi	2013	2017
Kusile	2014	2018
Ingula	2014	2014

Medupi is the first coal-generating plant in Africa to use supercritical power generation technology

In support of




CSP: Concentrated Solar Power
PV: Photovoltaic

* Includes 1.62 MW for Solar PV (MWP, Lethabo & Kendal)
Source: Eskom Group Capital Division (Construction Management)

Generation Projects


Of the coal-fired power stations, all but Medupi are located in the Mpumalanga province. Medupi is in Lephalale (Limpopo province).

- Renewables
- New Coal
- Peaking
- Return To Service
- Capacity Upgrade



In support of

Key transmission projects



Source: Eskom Group Capital Division (Construction Management)

In support of



The market

- The market within which Eskom is operating was extremely tight, with significant demands on supplier capacity and basic commodities being a feature since 2005

Contracting and risk sharing

- New thinking on contracting and risk sharing was essential based on the following
 - Global demand for new plant was high
 - The supplier market was global and limited
 - Supplier market was experiencing shortages of material, components and engineering capacity
 - Fixed price or construction commitments were unable to be secured
 - Increased demand for power plants leading to significant escalation in prices
 - Seller's market, not a buyer's market
 - Contract and risk-sharing profiles fundamentally changed

Timeline

- Given the reserve margin, the Eskom programme was and is working with very tight timelines

Funding

- Eskom clearly found itself in a very challenging funding environment. Until October 2010, Eskom did not have a full funding plan to complete the capacity expansion programme; it now has one

Safety

- Despite the importance of executing projects on a tight schedule and within a tight budget, it is Eskom's firm belief that safety is the most important objective of all. The inherent risky nature of major construction activities requires constant management and leadership


Skills development

- The build programme is used to contribute to skills development and facilitate manufacturing capability in South Africa
- Skills remain a significant factor for Eskom. The competition for skills is fierce, both internationally and locally

Project Management

- The new build began with capabilities, processes and systems undefined; the reality is that Eskom currently needs to spend R450bn for the six years until 2017 and be part of the Integrated Resource Plan 2010 beyond

Focus is now on Medupi, Kusile, and Ingula—the first units will come on line between 2012 and 2014



Medupi Power Station

Execution partner

- Coal supply
- Boiler
- Turbine
- Enabling Civils
- Main Civils
- Generator transformers

Ingula Power Station

Road works

Civil works

Infrastructure

- B&E Quanza

Dam construction

- Silver Rock
- Concor -WBHO
- Edwin

Kusile Power Station

Execution partner

- Coal supply
- Boiler
- Main Civils
- Turbine
- Enabling Civils
- Generator transformers

▼ ▲ Unit commissioning

Source: Eskom Group Capital Division (Construction Management)

In support of



1 Introduction



2 Eskom's capital Expansion programme



3 In Perspective: Medupi, Kusile & Ingula




4 Big 5 project progress



5 Way Forward



The capex for Eskom's 3 largest new build projects ranks among the world's largest construction projects and will result in the most ambitious infrastructure investment South Africa has ever undertaken



- **Funding required:** R227bn
- **Capacity increase as % of Eskom's installed base:**
 - Base load increases from Medupi and Kusile 25% (+9,564 MW)
 - Peaking capacity increase from Ingula 30% (+1,332 MW)
- Will be **4th and 5th largest** coal plants in the world and **19th largest** pumped storage scheme
- **Direct construction employment:** 20,000
- **People directly impacted** ~ 155,000
- Pace of build of Medupi is **30% faster** than previous Eskom and main contractors coal builds

... plus they will keep the lights on for all of South Africa!



The contracting set-up at all stations is international and has a large number of interfaces



In support of



Medupi – FIDIC contract (34)

Package title	Contractor	Package title	Contractor
Boiler	• Hitachi Power Africa	• Terrace Coal & Ash	• ELB Engineering Services
• Turbine	• Alstom S&E Africa	• Coal Stockyard Equipment	• ThyssenKrupp Materials Handling
• Main Civils	• MPS-JV	• Electrical Power Installation	• Actom
• Accommodation	• Various	• Chimneys and Silos	• Actom
• Enabling works	• Roshcon	• Water treatment	• Aqua Engineering SA
• C&I	• Alstom	• 3rd party inspection	• Moody's Tata's, and others
• LP services	• LP Serv. Consortium	• LV switchgear	• General Electric SA
• Ash Dump Infrastructure	• Basil Read		

Kusile – FIDIC contract (46)

Package title	Contractor	Package title	Contractor
Boiler	• Hitachi Power Africa	• Terrace Coal & Ash	• ELB Engineering Services
• Turbine	• Alstom S&E Africa	• Coal Stockyard Equipment	• ThyssenKrupp Materials Handling
• Main Civils	• MPS-JV	• Electrical Power Installation	• Actom
• Accommodation	• Various	• Chimneys and Silos	• Actom
• Enabling Works	• Roshcon	• Water Treatment	• Aqua Engineering SA
• C&I	• Alstom	• 3rd Party Inspection	• Moody's Tata's, and others
• LP services	• LP Serv. Consortium	• LV Switchgear	• General Electric SA
• Ash Dump Infrastructure	• Basil Read		

Ingaule – NEC contract (11)

Package title	Contractor	Package title	Contractor
Boiler area	• Hitachi Power Europe GmbH	• Combustion Waste Terrace Constr. (Phase 1 & 2)	• TBD
• Main turbine area	• Alstom S&E Africa	• Electrical & Aux Power	• Siemens
• Main Civils	• Kusile Civil JV	• Coal Stockyard	• Bateman Africa
• FGD	• Alstom	• Terrace Material Handling Systems	• Bateman Africa
• Terracing Construction	• Roshcon	• Railroad Construction	• TBD
• Control & instrumentation	• Alstom	• Water Treatment Plant	• PDNA
• Miscellaneous structures	• SSBR JV	• Chimney Construction	• Concor Karrena JV
		• Site Services	• Roschcon


Build progress to date (as at 31 December 2011)

To date, a large amount of construction work has been completed, adding ~5,501MW, 3,747.6 km of transmission network, and ~17,945 MVAs . . .

Megawatt




MW of capacity



Transmission




Km line



Substations



MVAs



Fiscal Year	MW of capacity	Km line	MVAs
FY 2004/15	0	699	5,230
FY 2005/16	290	257	522
FY 2006/17	1,351	430	522
FY 2007/18	1,043	430	1,333
FY 2008/19	1,770	418	1,333
FY 2009/10	452	600	1,600
FY 2010/11	315	443.40	530
FY 2011/12	280	47.6	275
Total	5,501	3,747.6	17,945

Note: 280MW reported include Gvi U6 (160MW – SHC) , Komati U4 (100MW) & Camden U6 (20MW) which are included in the GC Incentive Scheme
 Source: Eskom Group Capital Division (Construction Management)

Current planned capacity expansion plan

Project	Projections								
	11/12 FY	12/13 FY	13/14 FY	14/15 FY	15/16 FY	16/17 FY	17/18 FY	18/19 FY	Total
Grootvlei (return to service)	160	30							190
Komati (return to service)	225	200							425
Arnot capacity upgrade (coal fired)		30							30
Medupi (coal fired)			794	794	1 588	794	794		4 764
Kusile (coal fired)				800	800	800	800	1 600	4 800
Ingula (pumped storage)				1 332					1 332
Sere wind farm (renewable)			100						100
TOTAL (MW)	385	260	894	3 387	2 388	1 594	1 594	1 600	11 641

In addition, Eskom has commenced the development of a 100MW CSP plant



Medupi



Kusile - Unit 1 Turbine Pedestal



Central Grids



Ingula - Bramhoek dam

In support of

Significant progress in build programme – began in 2005 with completion in 2017/18



In addition, we plan to spend:

- More than R10 billion over each of the next 6 years to strengthen, refurbish and expand our Distribution network; and
- R82 billion on refurbishing our generation plants over the next 6 years

42.9%	87.4%	70.4%
21.4	25.5	23.5

Project cost benchmarks - overnight cost (\$/kW) benchmarks

Source	Exchange Rate R/US\$	Technology	Overnight cost (\$/kW)	Cost Components	Medupi – Overnight Cost (\$/kW)	Kusile – Overnight Cost (\$/kW)
EPRI (May 2010) Data for IRP2010	7.4	Pulverized Coal with FGD	2,403 - 2,656	Basic cost Contingency	2,210	2,399
		Pulverized Coal without FGD	2,091 - 2,281			
Lazard (June 2009)	8.3*	Super-critical with and without carbon capture	2,800 - 5,925	<ul style="list-style-type: none"> • Basic cost • Contingency • ODC • IDC • Transmission 	2,786	3,269
IEA (2010 Edition)	8.2	Super-critical from various countries	672 - 2,539	Basic cost Contingency ODC	2,048	2,325

EPRI: Electric Power Research Institute
 IRP: Integrated resource Plan
 FGD: Flue Gas Desulphurisation

ODC: Owner's Development Cost
 IDC: Interest During Construction
 IEA: International Energy Agency

In support of



Funding plan – R300 billion to 2017 as at 31 December 2011

Source of funds	Funding sourced Rbn	Currently secured Rbn	Draw-downs to date Rbn	Amount supported by Government Rbn
Bonds	90.0	31.8	31.8	19.3
Commercial paper	70.0	70.0	17.5	0.0
Export Credit Agency backed	32.9	32.9	13.9	0.0
World Bank loan	29.7	27.8	4.1	27.8
AFDB loan	20.9	20.9	5.9	20.9
DBSA loan	15.0	15.0	3.0	0.0
Shareholder loan	20.0	20.0	20.0	20.0
Other sources	23.4	6.8	0.9	4.9
Totals	300.0	223.7	97.1	92.9
Percentages		75.1%(1)	43.1%(2)	41.2%(2)

In support of

(1) As a percentage of the R300bn funding sourced
 (2) As a percentage of the currently secured total

1 Introduction



2 Eskom's capital Expansion programme



3 In Perspective: Medupi, Kusile & Ingula



4 Big 5 project progress




5 Way Forward




Kusile and Medupi will be the third and fourth largest coal-fired power plants in the world, respectively...

Higher than Sandton City Towers



4x more investment than Gautrain

- Coal-fired power plants (MW)**
- 1 Taichung (Taiwan, 7 1001)
 - 2 Waigaoqiao (China, 5 000)
 - 3 Kusile (South Africa, 4 800)
 - 4 Medupi (South Africa, 4 764)
 - 5 Zouxian (China, 4 540)
 - 6 Kendal (South Africa, 4 374)
 - 7 ...
 - 8 ...



Medupi

1 = 5 500 existing + 1 600 planned

Medupi and Kusile coal-fired power plants are massive in their scale of construction



Parts and cement weighing the same as 14 supertankers will be transported over land




Coal to fill 40 Olympic size swimming pools will be needed per day



Steel to build 5 of the world's tallest building will be used



Water to fill 30 Olympic size swimming pools will be used per day



Total distance to transport materials to site is equivalent to at least 40x around the world



Total generation capacity of 10 GW

In the construction of Medupi, Kusile and Ingula, Eskom will ensure that this contribution is aligned with SA macro economic principles



SA principle




Medupi, Kusile & Ingula planned contribution

A united, democratic and prosperous South Africa



BEE contribution: R21.1 billion
 BWO contribution: R 7.6 billion
 SME contribution: R7.3 billion
 Local Content: R63.3 billion

Leveraging the role of state-owned companies (SOCs) to set a foundation for growth and development of the economy



Electricity consumption is correlated to economic growth. Adding 10 897 MW of capacity supports SA's long-term growth objectives

A thriving economy connected to the world and integrated with the broader African continent



Contribution to economy
 ~R170 billion construction spend¹

A sustainable economy, not harmful to the environment and committed to climate change mitigation initiatives



Use super critical technology (less CO2 emissions per kg coal than sub-critical)
FGD will be installed

Eradication of poverty and unemployment



New jobs (Direct + Indirect)
 ~40 000 jobs created

Enhancing the potential of each citizen through an integrated education and skills development system



Training and skills development is a critical component of all of the new jobs that will be created

The completion of Medupi, Kusile and Ingula is important as it will contribute substantially towards the achievement of the six macro economic principles of South Africa

As such, the programme will have significant impact on local industry, skills, jobs, infrastructure and regional development



1 Local content

>50% of local content directly benefiting the SA economy



2 Local skills development

Rapid growth in SA's skills pool



3 Jobs

~40 000 jobs created, directly and indirectly



4 Infrastructure

Development of roads and railways



5 Regional development

Spend and investment in local areas



SOURCE: Eskom Enterprises division and Medupi project, STATS-SA

1 Based on GDP in 2008
In support of

1. large share of the Medupi, Kusile and Ingula spend will go to the local economy, thereby also benefitting local construction companies

%

Composition of total project spend

Medupi

5/2 Foreign 5/2 Local
3/1 3/1
2 2
%

Kusile

5/2 Foreign 5/2 Local
3/1 3/1
2 2
%

Ingula

5/2 Foreign 5/2 Local
3/1 3/1
2 2
%

Examples from Medupi, Kusile, and Ingula

Main civils



Main civils (MPS-JV):
84% of contract are spent locally

Main civils



Main civils (KCW-JV):
65% of contract are spent locally

Access roads package



Main civils (Grinaker-LTA):
100% of contract are spent locally

2 Many skills are being developed as local content requirements kick-start whole new industries in SA

New fabrication and training facilities established

- Two new CNC Benders commissioned
- New welding training centre
- CNC header drilling machine
- **Training facilities** in Pretoria and in Wadeville

90% of major orders placed on mechanical equipment

Equipment

Local content

Air Cooled Condenser (ACC)

>90

Major pumps

%

>55

Heaters

%

>45

LP outer casing Unit 6

%

100

Feedwater tank

%

>80

Heaters Drain recovery pumps

%

>20

%



In support of

The programme will fuel demand for relevant graduates and artisans and will grow the wide required skill base

Medupi would ...

... consume **43%** of a year's relevant **university graduation** (engineering, project planning, etc.)

... deploy **48%** of a year's output of **artisans**

... rapidly grow South Africa's **supply of engineers, artisans, R&D and project management experts**

... develop a **wide range of additional skills** through Asgi-SA commitments



3 Across Medupi, Kusile, and Ingula new employment opportunities will touch the lives of ~160 000 people



DIRE		Med upi	Kus ile	Ing ula
OT site		8	7	4
construction project		30	20	10
supporting staff mine		20	20	0
expansion		20	20	0
Transmission		20	20	0
expansion		30	0	0
Ericson River		0	0	0
expansion		0	0	0
ongoing operations		0	0	1
		0	0	0
Subtotal	~19 000	~12 000	~4 500	

INDIRE				
OT				
Social services		1	1	1
+		70	70	10
local business		0	0	0
Total employed		20 700	13 700	5 600
x family multiplier (4/family)		4		0

People directly impacted by Medupi, Kusile & Ingula ~160 000



Other projects such as 765kV and RTS provide ~ 11 000 direct employment opportunities during construction and a further ~1 700 during operation

Medupi, Kusile and Ingula will support local and national infrastructure


National infrastructure



Area of impact

	Roads	... Bay to Lephalale and Lephalale bypass 22 km of new roads reinforcing of 3 bridges: >R500bn, 500 jobs
	Ongoing roads maintenance	... nance of local access roads: > R100m p.a.
	Freight forwarding	... as Bay facility: R90m, 150 jobs
	Trains	... on train per day for limestone, 2 x 12 tank carriers per year of oil maintenance or rail lines: 100 jobs

Local infrastructure



	Catering and workforce supply	... ndy, maintenance security supplied to workforce: R2bn, 1 000 jobs
	Hotels	... to expand significantly
	Local transport	... onal buses at peak, increased taxis: ~500 jobs
	Vehicle maintenance	... extra vehicles maintained locally: 50 jobs
	Housing	... nces and accommodation units to be built by Eskom and suppliers: ~R4bn
	Water	... from Crocodile River diversion pipeline from Kendal
	Sanitation	... ege plant upgrade: R50m
	Social facilities	... impacted, increased policing, recruitment centre, ... re, social club, ICT centre. Ongoing work with stakeholders

In support of



5 Each project will measurably impact the local towns through local spend & investment

Impact on local town's GDP from each project

Lephalale (Medupi) **95%**

Delmas (Kusile) **25%**

Ladysmith (Ingula) **7%**

Typical local businesses and infrastructure created



Shops



Civil infrastructure



Schools



Transport

Other businesses and infrastructure created:

- Catering
- Laundry
- Building companies
- House maintenance
- Hotels
- Entertainment
- Training facilities
- Security
- Schools / education
- Policing
- Churches
- Medical care
- Banks & financial services

1 Introduction



2 Eskom's capital Expansion programme



3 In perspective: Medupi, Kusile & Ingula



4 Big 5 project progress



5 Way Forward



Project summary

- Greenfields Project - Lephalale (Limpopo Province)
- 6 unit coal-fired power station
- Planned capacity 4 764MW


Financial & economic impact

- Projected project cost to completion ~ R98.900 bn (excl. IDC)
- Estimated 95% impact on Lephalale town GDP

Project development

- Construction commenced March 2007
- First Unit planned to generate power to the grid between May 2013 and September 2013
- Subsequent Units at 6 to 9 month intervals thereafter

Medupi has been delayed for various reasons, particularly related to the Unit 6 civil and boiler



delay

causes

- Unanticipated difficulty in levelling site foundation
- Boiler foundation design not frozen
- Issues with civil contractor performance
- Ongoing modifications to structural steel design delays manufacturing and erection timelines
- Manufacture of incorrect pieces leads to substantial re-work
- Poor tracking and logistics systems in terms of locating boiler material
- Boiler materials not supplied in order needed to support efficient erection
- Issues with boiler erection contractor performance




The boiler is essential for the overall timeline, though it is just one of many construction packages

Medupi consists of 38 packages

P01 Coal O	<div style="border: 1px solid black; padding: 5px;"> <p style="text-align: center;">Maior</p> <div style="border: 1px solid black; padding: 2px; margin-bottom: 5px;">Boiler</div> <ul style="list-style-type: none"> Turbine Main civil Accommodation Enabling works C&I LP services Ash dump infrastructure Terrace Coal and Ash Coal stockyard equipment Electrical power installation Chimneys and silos Water treatment 3rd Party inspection LV Switchgear </div>	Infrastructure &
P02 Boiler		P23 Diesel Generator
P03 Turbine		Coal Stockyard
P04 LP Services		Equipment
P06 Water Treatment		
P07 Chimneys		28 Ash Dump
P08 Main Silos		Equipment and
P09 Technical		Ash Overland
Building		1A Reservoirs
Equipment		31B Clarifiers
P10 Enabling		Dust Handling
P11 Electric		Conditioning
P12 LV Switchgear		6 Terrace Coal and Ash
P13 MV		7A Buildings -
P14 Switchgear		Critical
P15 Aux Transf		8B Buildings -
P16 Gen 1A		Non-technical
P17 C		P35C Buildings -
P21	Technical	
P22A Infrastructure & Ash dams & dumps		

...of which the boiler is the critical path

Delay on the critical path imposes the same delay on the whole project timeline



Project summary

- Greenfields Project - Delmas (Mpumalanga Province)
- 6 unit coal-fired power station
- Planned capacity 4 800MW

Financial & economic impact

- Projected project cost to completion ~ R121,000 bn (excl. IDC)
- Estimated 25% impact on Delmas town GDP

Project development

- Construction commenced Mid 2008
- First Unit planned to be commissioned December 2014
- Subsequent Units 2 & 3 at 12 month intervals and Units 4, 5 & 6 at 8 months thereafter

Project summary

- Greenfields Project - Ladysmith (KwaZulu-Natal Province)
- 4 unit pumped-storage power station
- Planned capacity 1 352MW

Financial & economic impact

- Projected project cost to completion ~ R21.900 bn (excl. IDC)
- Estimated 7% impact on Ladysmith town GDP

Project development

- Construction commenced Mid 2006
- First Unit planned to be commissioned January 2014
- Subsequent Units at 3-month intervals thereafter

Project summary

- Refurbishment and return to service of previously moth-balled coal fired power stations in Mpumalanga.
 - Camden (8 units—total 1 600MW)
 - Grootvlei (6 units—1 200MW)
 - Komati (9 units—1 000MW)

Financial & economic impact

- Projected RTS cost to completion ~ R25.500 bn (excl. IDC)

Project schedule

- All 8 units at Camden power plant are now in commercial operation
- 6 units, each rated at 200MW (total 800MW) have been commissioned at Grootvlei.
- 6 units, each rated at 125MW, have been commissioned at Komati power station.

The first time in 22 years 3 months and 4 days that we have 6 units of Komati on load



The date is 9 February 2012



Project summary

- Transformers - 20 600 MVA:
 - 765kv (Planned: 12,000 MVA)
 - Cape Grid (Planned: 1,500 MVA)
 - Northern Grid (Planned: 3,500 MVA)
 - Central Grid (Planned: 3,600 MVA)
- Transmission Lines - 3,977.5 km planned/installed:
 - 765kv (1,689.9 km)

Financial & economic impact

- Project North Transmission (1,253.6 km) completion ~ R2.5bn (62.1 IDG)
- Cape Grid (621 km)
 - Central Grid (413 km)

Project schedule

- 765kV: December 2013
- Northern Grid: June 2015
- Central Grid: Mar 2015
- Cape Grid: Aug 2016


1 Introduction



2 Eskom's capital Expansion programme



3 In Perspective: Medupi, Kusile & Ingula



4 Big 5 project progress




5 Way forward



SA national planning process


- driven by Regulations on New Generation



Background	Responsibility	Status
<p>The IRP determines which technologies will be built</p> <p>A feasibility study is conducted and IRP capacity is allocated to the most suitable; IPPs or Eskom</p> <p>Suitable IPPs are procured through the IPP procurement process</p> <p>Buyer of electricity signs Power Purchase Agreements (PPAs) with power producer</p> <p>IPPs often require PPAs prior to obtaining external funding. Such PPAs will require government backing</p> <p>Building for Eskom or IPPs can only commence once investment decision has been taken</p>	<p>DoE</p> <p>DoE - According to New Generation Regulations</p> <p>DoE / Single Buyer Office</p> <p>Minister must assign a buyer of each PPA</p> <p>Eskom, IPPs</p> <p>Eskom, IPPs</p>	<p>Regulations state new generation capacity must be represented in the IRP to receive generation and distribution licenses or receive a Section 34 exemption from the minister</p> <p>This process has not yet been executed and is required for subsequent planning actions</p> <p>The IPP procurement process must be finalised to ensure participation of these producers</p> <p>Currently, the Single Buyer Office is ring-fenced within Eskom to sign PPAs based upon the DoE procurement decision</p> <p>Eskom may receive funding with government backing. Costs are recovered via the MYPD submissions electricity tariff</p> <p>Construction of IRP projects may be delayed due to required upstream decisions</p>

Policy-Adjusted IRP

Total additional new capacity
(without committed) until 2030 in
GW



Proposed timelines for MYPD3

~~NER SA Application (High Voltage, High Capacity, etc.)~~ (MADTI)

28 February 2013 June November 15 March 20 July 15 February July 2013 July 2013

~~Submission of NER SA Application~~ (MADTI)

Long lead times for power generators & related infrastructure require timely firm commitments

	New build options							
	Coal (PF, FBC, imports, own build)	Nuclear	Import hydro	Gas – CCGT	Peak – OCGT	Wind	CSP	Solar PV
	MW	MW	MW	MW	MW	MW	MW	MW
2010	0	0	0	0	0	0	0	0
2011	0	0	0	0	0	0	0	0
2012	0	0	0	0	0	0	0	300
2013	0	0	0	0	0	0	0	300
2014	5001	0	0	0	0	400	0	300
2015	5001	0	0	0	0	400	0	300
2016	0	0	0	0	0	400	100	300
2017	0	0	0	0	0	400	100	300
2018	0	0	0	0	0	4004	1004	3004
2019	250	0	0	2373	0	4004	1004	3004
2020	250	0	0	2373	0	400	100	300
2021	250	0	0	2373	0	400	100	300
2022	250	0	1 1432	0	805	400	100	300
2023	250	1 600	1 1832	0	805	400	100	300
2024	250	1 600	2832	0	0	800	100	300
2025	250	1 600	0	0	805	1 600	100	1 000
2026	1 000	1 600	0	0	0	400	0	500
2027	250	0	0	0	0	1 600	0	500
2028	1 000	1 600	0	474	690	0	0	500
2029	250	1 600	0	237	805	0	0	1 000
2030	1 000	0	0	948	0	0	0	1 000
Total	6 250	9 600	2 609	2 370	3 910	8 400	1 000	8 400

Final commitment in IRP 2012

1. Built, owned & operated by IPPs 2. Commitment necessary due to required high-voltage infrastructure, which has long lead time 3. Commitment necessary due to required gas infrastructure, which has long lead time 4. Possibly required grid upgrade has long lead time and thus makes commitment to power capacity necessary

In support of

In conclusion, since 2005 until today

- The new build programme is significant by any measure. Cost increases are understood and taken into account, lessons have been learnt and implemented for future projects and across existing projects
- Good progress has been made, but many serious risks will need to be carefully managed in the future. Strong mitigating measures have been and are being put in place to manage these risks
- The global financial crisis has affected all sectors of the economy, Eskom included. This led to a review of the build program taking into account
 - Financial contractions of the markets,
 - Resultant re-prioritisation of certain capacity projects and
 - Delaying the execution of some of the projects at certain times since 2005; full go ahead on Kusile was given in October 2010
- Macro-economic factors have negatively impacted the build programme:
 - CPA, and Cost of cover and other market forces
- Decisions are required on allocations of build for IRP 2010



Thank you

Click to edit Master subtitle style