Presentation to the Portfolio Committee on Human Settlements

Progress Report Rural Household Infrastructure
Programme
by the Director-General – Mr. T. Zulu

02nd May 2012



Presentation Outline

- Purpose of Presentation
- Rural Household Infrastructure Programme Progress Report
- Update on the Quantity Survey Report
- Report on the revision of the Sanitation Policy
- Conclusion



Purpose

- To provide a progress report on the implementation of the Rural Household Infrastructure Programme
- To provide a report a Quantity Survey Report findings and proposed interventions
- To provide a report on the compilation of the sanitation strategy



Rural Household Infrastructure Programme Progress Report

- The Rural Household Infrastructure Programme is a special four year programme to provide basic water and sanitation to rural communities
- It was allocated a budget of R1.2 billion
- The budget is allocated to the Department as Schedule 7 Grant
- The budget split over the MTEF is:
 - ❖ R100 m
 - **❖** R231.5m
 - ❖ R479.5m and
 - **❖** R389m



RHIP Objectives

- Support municipalities to address rural basic water and sanitation backlog
- Contribute to the rural development priority of government
- Contribute to job creation and Local Economic Development
- Contribute towards meeting the water and sanitation MDG targets of the country
- Accelerate delivery of water and sanitation to meet the 2014 target
- Improve the general quality of life of rural communities



2559

300

3600

3674

515

400

828

11 876

Draft and Confidential

March 2012

100%

100%

94%

100%

100%

100%

100%

98%

6

2559

300

3376

3674

515

400

828

11 652

	Progres	s Per Pr	ovince -	2010/11	
Province	Allocation: 2010/2011	Number of Benefiting	Target Number of Toilets	Toilets completed at 31	% Completion

2010/2011 (R'000)

Eastern Cape

Kwa-Zulu Natal

Mpumalanga

North West

Programme Management

Grand Total

National

Northern Cape

Free State

Limpopo

R18,000

R3,000

R27,000

R27,000

R4,000

R3,000

R6,000

R12,000

R100,000

human settlements

REPUBLIC OF SOUTH AFRICA

Department: **Human Settlements** Benefiting Municipalities

5

9

7

2

26

Challenges of 2010/11

- Programme started very late, October 2010
- Service providers struggled with its implementation
- Excessive rainfall during December and January 2010 and 2011 respectively
- Small contractors struggled to source building material and have it delivered on site on time.
- Some contractors struggled with difficult ground conditions i.e. hard rock and high water table
- Some municipalities wanted to implement programme themselves (appoint contractors & material suppliers)



Progress Per Province - 2011/12

7 458

1 139

3 612

6 753

950

374

2 788

23 074

Draft and Confidential

Progress Per Province - 2011/12					
Province	Allocation: 2011/2012 (R'000)	Number of Benefiting Municipalities	Estimated Target Number of Toilets	Toilets completed at 31 March 2012	% Completion

13

3

12

15

2

7

53

R65,000

R10,000

R48,000

R68,000

R8,000

R8,000

R28,000

R231.5

human settlements

REPUBLIC OF SOUTH AFRICA

Department: **Human Settlements**

Eastern Cape

Kwa-Zulu Natal

Mpumalanga

Northern Cape

GRAND TOTAL

North West

Free State

Limpopo

99.9%

87.8%

61.6%

84.8%

91.5%

73.8%

78.5%

83.3%

8

7 129

936

2 0 1 5

5920

372

320

2 533

19225

Financial Performance: 2011/12

Province	2011/12 Allocation & Rollovers	Expenditure at 31March 2012	Balance
KwaZulu- Natal	R80 487 091	R63 207 997	R17 279 094
Eastern Cape	R65 000 000	R55 868 072	R9 131 928
Limpopo	R54 552 091	R26 688 032	R27 864 059
North West	R30 063 533	R22 711 497	R7 352 036
Free State	R12 924 676	R8 548 344	R4 376 332
Mpumalanga	R10 086 447	R7943 553	R2 142 894
Northern Cape	R4 394 162	R2 298 425	R2 095 737
Total	R257 508 00	R187 265 920	R70 242 080



Job Creation - 2011/12

Province	No of Benefiting Municipalities	Estimated no. of Toilets	Jobs created as at 31 March 2012
Eastern Cape	13	7 462	1 372
Free State	3	1 139	181
Kwa Zulu Natal	15	6 753	1 254
Limpopo	12	3 612	867
Mpumalanga	2	950	324
Northern Cape	1	374	70
North West	7	2 788	658
Grand Total	53	23 078	4 726



Quantity Survey Report

Realizing the challenges faced by the programme in the first and second years of implementation, the Department undertook to conduct a quantity survey assessment to scientifically identify bottlenecks and devise means of redressing the matters affecting performance



Quantity Survey Objectives

- To assess the capacity of programme service providers to implement and complete their scope of work within the timeframes set.
- To identify risk areas in the delivery chain that required special attention
- To assess the linkages and delivery outputs of Maxima Global and the two service providers - Mvula Trust and the IDT.
- To provide recommendations to the Department to improve the rate of delivery of the programme



Key Findings of the QS Study

- The scope of work approved for the IDT was at high risk of not being completed by end of the 2011/12 financial year.
- The two service providers are not sufficient to implement such a programme and achieve the outcomes set.
- The service level agreements existing between Department and programme manager - Maxima Global on one hand and Mvula Trust and IDT on the other are not consistent with each other.
- The is a need to restructure the process of handling claims of the service providers to assist them with cash-flow management.
- The recovery plans submitted by the service providers were too optimistic.
- The procurement of building materials poses a serious challenge to the outcomes of the programme.



Action Taken to Address Findings

- In December 2011 Department reallocated 7098 units from IDT and negotiated with Mvula Trust to complete the units by end of the financial year.
- In line with the recommendations of the Portfolio Committee and the QS report, in current financial year the Department revised the budget of both Mvula Trust and IDT and will put to tender the contracting of additional service providers in the programme.
- The contract of the Project Manager will be aligned to the performance of service providers appointed.
- Where necessary both machinery and manual labour will be used to cope with difficult ground conditions.



IDT Performance - 2011/12


Province	2011/12 Allocation (R'000)	Targeted No of Units	Completed units (31 03/ 2012)	% Progress against Target	Expenditure (R'000)
Eastern Cape	R9 000	1 142	1 160	102%	R7 500
KZN	R34 500	4 374	3 513	93%	R25 772

2 028

507

2 535

10 586



R16 000

R4 000

R20 000

Limpopo

NC

NW

R12 000

R1 900

R16 200

R63 372

1 605

320

2 048

8 646

100%

74%

89%

94%

- The 7 098 Units were reallocated from the IDT and allocated to the Mvula Trust will be completed by the end of the current financial year.
- A total of 1697 units were completed by Mvula Trust as at 31st March 2012
- The balance is under construction and is expected to be completed by June 2012



Revision of the Sanitation Policy

- The current Basic Household Sanitation White Paper was approved by Cabinet in September 2001.
- This policy requires revision as it does not address all issues currently facing municipalities as it deals only with "basic" and "household" sanitation
- It has become increasingly evident that there is a need to revise current policy to accommodate aspects of the delivery of sanitation that have arisen as a result of the changed service delivery environment and priorities since 2001 and to address gaps identified by the sector.
- This policy is under revision as well as a coordinated sanitation strategy.



- Although part of the sanitation <u>function</u> is now with the Department of Human Settlements (NDHS), the Department of Water Affairs is still the <u>custodian</u> of the Water Services Act which includes sanitation.
- The two Departments as well as SALGA are therefore working on the revision of the strategy and policy.



Mechanism For The Revision Process

- At national level a Task Team comprising of all the relevant sector
 Departments, WRC, Civil Society and SALGA, has been formed to provide
 oversight to the revision process.
- A project **Drafting Team** comprising primarily of NDHS, DWA, SALGA has been formed to analyse and incorporate the inputs received during the consultation process and report to the Task Team.
- The relevant Bilateral consultations continue to be held between various sector Departments and Water Sector Institutions.
- The Department has conducted stakeholders consultations in all 9 provinces in 2 phases during 2011.



REVISION PROGRESS TO DATE

- Nov 2010 Policy Discussion Document was developed for use in Bilateral meetings
- Nov 2010 Feb 2011 Departmental Bilateral meetings were held subsequently, a Conceptual Policy Framework Document was developed for national bilateral stakeholder meetings and provincial stakeholder consultations.
- July 2011 Version 1.0 Draft National Sanitation Policy was developed
- Aug 2011 Version 2 Draft National Sanitation Policy was developed
- **Sept 2011-** National Workshop held and comments received.
- Oct 2011 Version 3 was developed.
- Oct 2011 Dec 2011 Phase 2 Provincial Stakeholders Consultations held
- Jan 2012 Version 4.0 of the Draft Sanitation Policy was developed
- Feb 2012 Drafting Team met and provided comments and version 4.1 of the Draft Sanitation Policy was completed



Conclusion

- On the RHIP: The Department will ensure that all the recommendations of the Quantity Survey report are implemented in the remaining years of the programme -2012/13 and 2013/14.
- Periodic report will be provided to the Portfolio Committee on progress.
- Sanitation Policy Review and Strategy Formulation: The Department will request to brief the PC on the final draft policy before it is submitted to Cabinet for approval