


1064 LOCOMOTIVE UPDATE

December 2018

TRANSNET



Presentation Outline

- **Delivery Schedule – November 2018**
- **1064 Overview of TE Scope**
- **Local content & Procurement**
- **Update per Supplier (GE, CNR, CSR, Bombadier Technologies)**

Bombardier Transportation South Africa (Pty) Ltd



DATE	Original Delivery Schedule March 2014	Revised Delivery Schedule October 2017	Actual Acceptance
25 March 2016			
25 March 2017	133		
25 March 2018	107	39	10
25 March 2019		96	15
25 March 2020		105	
25 March 2021			
TOTAL	240	240	25



CNR Rolling Stock South Africa Proprietary Limited

DATE	Original Delivery Schedule March 2014	Revised Delivery Schedule July 2018	Actual Acceptance
25 March 2016	20		
25 March 2017	77	2	
25 March 2018	135	19	21
25 March 2019		8	
25 March 2020		43	
25 March 2021		78	
25 March 2022		82	
TOTAL	232	232	21

CSR E-Loco Supply (Pty) Ltd

DATE	Original Delivery Schedule March 2014	Revised Delivery Schedule August 2016	Actual Acceptance
25 March 2016	88		0
25 March 2017	142	100	80
25 March 2018	129	110	88
25 March 2019		99	40
25 March 2020		50	
25 March 2021			
25 March 2022			
TOTAL	359	359	208

DATE	Original Delivery Schedule March 2014	Revised Delivery Schedule August 2016	Actual Acceptance
25 March 2016	34		14
25 March 2017	126	N/A	103
25 March 2018	73	N/A	86
25 March 2019		N/A	30
25 March 2020			
25 March 2021			
25 March 2022			
TOTAL	233	233	233



LOCAL CONTENT COMMITMENTS PER OEM

(AT BIDDING STAGE)



Rail Rolling
Stock
Designated
Sector


**Diesel
Locomotive**

DTI Stipulated
Minimum
Threshold

55%

OEM LC
Declaration

55.55%



Rail Rolling
Stock
Designated
Sector

**Diesel
Locomotive**

DTI Stipulated
Minimum
Threshold

55%

OEM LC
Declaration

61.13%





LOCAL CONTENT COMMITMENTS PER OEM

(AT BIDDING STAGE)



E-LOCO

Rail Rolling Stock
Designated Sector


**Electric
Locomotive**

DTI Stipulated
Minimum
Threshold

60%

OEM LC
Declaration

68.20%



BOMBARDIER

the evolution of mobility

Rail Rolling
Stock
Designated
Sector

**Electric
Locomotive**

DTI Stipulated
Minimum
Threshold

60%

OEM LC
Declaration

69.83%



PWC ASSESSMENT & SABS AUDIT

PWC Local Content High Level Assurance:

- In 2017 the Transnet requested PWC to conduct an LC high level assessment to provide to Transnet's diverse stakeholder community that the OEMs and their suppliers are complying with the stipulated minimum threshold for local production and content for the Rail Rolling Stock as per the instruction note.

SABS Audit/Verification Process:

- On 25 June 2018 Transnet received notification of the formal commencement of the local content verification of the 1064 locomotive procurement programme by the South African Bureau of Standards (SABS) from the DTI and DPE.
- A view of OEM's performance in terms of Local Content will only be determined once SABS audit process as been concluded.



Review of the RFP – Evaluation Criteria



Transnet Request for Proposal (RFP¹) for the supply of 465 New Diesel Locomotives

Part 1: Section 5. Local Content Threshold

5. LOCAL CONTENT THRESHOLD

It is a prerequisite of the Preferential Procurement Policy Framework Regulations 2011 that all procurement activities undertaken by Transnet which involve "designated sectors" (i.e. the purchase of goods, clothing, leather and footwear, power plants, rolling stock (locomotives and wagons), construction materials and/or boats (see below)) shall be subject to the requirements of Regulation 3(1) thereof. Since this RFP falls within these designated sectors, "local content" is a pre-condition for the acquisition of Diesel Locomotives. The stipulated minimum threshold for Diesel locomotives is 55%. Only locally produced or locally manufactured Diesel locomotives will be considered for the stipulated minimum threshold of local production will be considered.

Transnet reserves the right to evaluate bids in accordance with any instructions issued by the Minister of Transport. Transnet also reserves the right to approach the Minister of Finance for exemption from the Regulations or instructions and to evaluate the bids in accordance with such exemption if granted.

Please note that apart from the stipulated minimum threshold of 55% for Diesel Locomotives, the following thresholds must also be met in respect of certain components or activities:

Component / Activity	% local content (3 – 5 years)	% local content (6 years and above)
1 Assembly of locomotives and DMUs	100%	100%
2 Car body:	100%	100%
- Car body shell		
- Door system		
- Windows		
- Seats (for coach interior)		
- Luggage racks and rails		
- Interior glazing		
- Cable and wire		
- Safety equipment		
- Pipe works and ducts		
3 Bogies:	100%	100%
- Bogie frame		
- Motor suspension unit		


2	Wired sets and wheel components		
	- Axle and axle boxes		
	- Bearings		
	- Bolster		
4	Coupling Equipment	100%	100%
	- Coupler body		
	- Coupler head		
	- Tails		
	- Pin		
	- Draft gear		
5	Suspension	100%	100%
	- Shock absorbers and dampers		
	- Springs		
6	Paint, Ventilation and Air Conditioning	50%	70%
	- Fabrication		
	- Power Cooling		
	- Heat Exchangers		
	- Fans		
	- Compressors		
	- Refrigeration components		
	- Electrical components		
	- Fasteners		
	- Insulation and Insens		
7	Braking system	70%	80%
8	Alternators	50%	100%
9	Traction Motors	60%	80%
10	Electric systems	80%	90%

Respondents must complete and return the Declaration Certificate for Local Production and Content appended hereto as Annexure A, G, D & E. Only the South African Bureau of Standards (SABS) approved technical specification number SABS 1206:2011 must be used to calculate local content (Annexure A).

Part 2: Section 5. Evaluation Methodology and Criteria

5. EVALUATION METHODOLOGY AND CRITERIA

Transnet will utilize the following methodology and criteria in assessing a preferred bidder, if so required:



5.3. STEP THREE – LOCAL CONTENT

Respondents to provide a Local Content declaration in the following Annexures of

- Annexure A: Declaration Certificate for Local Production and Content (FORM SLD 4.2)
- Annexure C: Local content Declaration Summary Schedule

The need for a minimum threshold of 55% for Local Content and designated components/ activities threshold stipulated as [Step Three] must be passed for a Respondent's Proposal to progress to [Step Four] for further evaluation.

5.3.1. SUPPLY: EVALUATION THRESHOLD AND WEIGHTINGS

PRE-QUALIFICATION EVALUATION CRITERIA	MINIMUM THRESHOLD
Local content and Components/ Activity	55% and as stipulated in Annexure C
Supplier Development and S-BBEE	40%
Technical	80%

Key Observations

- Part 1 of the Transnet RFP¹, for the supply of 465 New Diesel Locomotives for the General Freight Business (GFB):
 - Complies with the Preferential Procurement Regulations, 2011 & the National Treasury Rail Rolling Stock Sector Instruction Note (issued and effective 16 July 2012)
 - As it stipulated the minimum threshold percentages for local production and content for the different classes of Rail Rolling Stock (i.e. 55% for Diesel Locomotives); and
 - To ensure that local production and content was discharged on manufacturing activities, the Transnet RFP¹ also stated that apart from the stipulated minimum threshold of 55% for Diesel Locomotives, stipulated thresholds in respect of certain components or activities must also be met: i.e. Assembly of locomotives, Car Body, Bogie, Coupling Equipment, Suspension, HVAC, Braking System, Alternators, Traction Motors & Electric Systems.
 - The Transnet RFP¹ also requires that, respondents must complete and return the respective Declaration Certificates for Local Production and Content (i.e. Annexures A, C, D & E).
- Part 2 of the Transnet RFP¹ clearly defines the Evaluation Methodology and Criteria in respect of LC:
 - In that both the stipulated minimum threshold of 55% for Diesel Locomotives, and the designated components/ activities threshold stipulated are pre-qualification evaluation criteria and must be met or exceeded for a respondent's proposal to progress for further evaluation.

PWC OBSERVATIONS – OEM BID SUBMISSIONS

LOCAL CONTENT BID EVALUATION COMPLIANCE

OEM	55/60% Threshold	Designated Components
General Electric	Compliance	Non Compliance
CSR	Compliance	Non Compliance
CNR	Compliance	Non Compliance
Bombardier Transportation	Compliance	Non Compliance
	Evaluated By Transnet	Not Evaluated by Transnet (Non Compliance to Legislation)

PwC High-level OEM LC Assessment Summary:

Observations General Electric (GE)



Risk of GE not delivering against dti designation:
● Low Risk ● Medium Risk ● High Risk

	dti Designations	Diesel Locomotive Component Contribution (%)			Local Content: Target vs OEM Reported Performance vs PwC High-Level Assessment (%)					
		PwC Estimated ¹ Diesel Locomotive component contribution	GE post award Declared ³ Diesel Locomotive component contribution	GE Reported ⁴ Diesel Locomotive component contribution	Transnet RFP LC target ²	GE post award LC Declaration ³ (Loco 1-233)	GE Reported ⁴ LC (Loco 1-233)	Supplier reported LC capability per Loco ⁵	PwC High-level LC Assessment ⁶ (Loco 1-233)	
1	Diesel Locomotive	100%	100%	100%	55%	55.74%	56.06%		40.64% - 45.10%	●
2	Assembly of locomotives	12.00%	5.11%	19.09%	100%	100.00%	93.00%	TE data outstanding	85% - 90%	●
3	Car Body	10.00%	8.74%	3.86%	100%	73.18% ⁷	82.40%	TE data outstanding	76.51 - 81.32%	●
4	Bogie	5.00%	11.36%	0.47%	100%	71.44% ⁷	77.00%	TE data outstanding	65.66% - 68.88%	●
5	Coupling Equipment	0.70%	0.36%	0.00%	100%	100.00%	0%	Not sourced locally	0%	●
6	Suspension	0.90%	0.48	0.30%	100%	0.00% ⁷	100.00%	Not sourced locally	0%	●
7	HVAC	1.20%	0.64%	1.44%	60%	73.92%	60.51%	49%	56.35% - 58.80%	●
8	Braking System	1.70%	2.93%	1.35%	70%	55.63% ⁷	80.00%	70%	78.20% - 84.00%	●
9	Alternators	8.00%	3.69%	0.00%	90%	91.27%	0.00%	Not sourced locally	0%	●
10	Traction Motors	11.50%	10.60%	0.88%	65%	89.42%	71.00%	69%	5.05% - 5.68%	●
11	Electric Systems	15.00%	14.09%	0.44%	80%	48.53% ⁷	49.74%	TE data outstanding	44.82% - 53.58%	●
12	'Other'	34.00%	42.01%	72.16%		34.73%	46.77%		30% - 35%	

PwC High-level OEM LC Assessment Summary:

Observations - CSR



Risk of CSR not delivering against dti designation:

● Low Risk ● Medium Risk ● High Risk

Electric Locomotive Component Contribution (%)				Local Content: Target vs OEM Reported Performance vs PwC High-Level Assessment (%)					
dti Designations	PwC Estimated ¹ Electrical Locomotive component contribution	CSR post award Declared ³ electric Locomotive component contribution	CSR Reported ⁴ Electric Locomotive component contribution	Transnet RFP LC target ²	CSR post award LC Declaration ³ (Loco 1-359)	CSR Reported ⁴ LC (Loco 1-178)	Supplier reported LC capability per Loco ⁵	PwC High-level LC Assessment ⁶ (Loco 1-359)	
1 Electrical Locomotive	100%	100%	100%	60%	60.52%	55.26%		42.01% - 51.72%	●
2 Assembly of locomotives	4.5%	Not declared by OEM	7.08%	100%	Not declared by OEM	87.25%	TE data outstanding	87% - 92%	●
3 Car Body	12.50%	Not declared by OEM	7.78%	100%	Not declared by OEM	81.37%	TE data outstanding	84.74% - 91.06%	●
4 Bogie	4.20%	Not declared by OEM	10.56%	100%	Not declared by OEM	45.32%	Multiple supplier data outstanding	27.24% - 33.34%	●
5 Coupling Equipment	0.80%	Not declared by OEM	0.22%	100%	Not declared by OEM	55.53%	Multiple supplier data outstanding	62% - 86%	●
6 Suspension	0.60%	Not declared by OEM	0.34%	100%	Not declared by OEM	81.60%	TE data outstanding	48.74% - 60.92%	●
7 HVAC	2.80%	Not declared by OEM	0.32%	60%	Not declared by OEM	85.19%	82%	86.1% - 90.2%	●
8 Braking System	1.90%	Not declared by OEM	1.48%	70%	Not declared by OEM	74.49%	73%	74.30% - 78.21%	●
9 Traction Motors	12.40%	Not declared by OEM	10.12%	65%	Not declared by OEM	16.95%	CRRR Transnet Rail data outstanding	10% - 15%	●
10 Electric Systems	35.60%	Not declared by OEM	2.00%	80%	Not declared by OEM	82.51%	Multiple supplier data outstanding	45.08% - 62.68%	●
11 'Other'	24.70%	Not declared by OEM	60.10%		Not declared by OEM	54.69%		18.44% - 22.00%	

NB: This exercise could not be completed for BT and CNR as they failed to populate the monthly LC Tracking Tool provided to them by Transnet Freight Rail.



PWC HIGH LEVEL OBSERVATIONS – CSR and BT

- PwC estimates CSR's LC in respect of the stipulated minimum threshold target for LC for Electric Locomotives between 42.01% - 51.72% which is below the Transnet RFP target of 60%
- The letter addressed from the DTI to the CPO of TFR (Lionel October on 10 April 2013), purports to grant the deeming of certain sub-components of designated components as being local for the purpose of calculating LC thresholds:
 - The ambiguity of this DTI letter (i.e. no timeframe nor monetary cap for deeming's purported to be granted) poses a risk to Transnet, as to how this will be rationalized and applied by CSR.
 - CSR has (in a letter to Transnet) indicated that they have applied the conditions of the Dti letter in their calculation of LC.
- CSRs performance in achieving the required LC target of 100% for Assembly of Locomotives over the first 178 locomotives has been significantly below the target (~12.75% below) and poses a risk that the target may not be achieved over the program, despite forecasts provided by CSR in their LC Reporting Tool that indicates that they are likely to reach the 100% LC target over the build programme.
- An analysis of BT Reported LC Performance in respect of 240 New Dual Voltage Locomotives & PwC's High-level BT LC cannot be determined as BT has not provided an updated tracking tool for review.



PWC HIGH LEVEL OBSERVATIONS – CNR and GE

- CNR submitted a populated LC tracking tool based on their on 15 December 2017 to report on their LC performance; however CNR's LC performance could not be assessed – as CNR was unable to provide a populated (accurate/realistic forecast) LC Tracking Tool, considering that CNR was still in the early stages of their manufacture of locomotives.
- GE submitted a revised LC declaration (Annexure C) on 9 April 2018 to report on their LC performance:
 - In which GE has reported to be on track to deliver 56.059% LC in respect of the stipulated minimum threshold target for LC for diesel locomotives of 55%.
 - Of concern is GE's reported LC underperformance in respect of the designated components: i.e. Locomotive Assembly; Car Body; Bogie; Coupling Equipment; Alternators; Traction Motors & Electric Systems.

LEGAL ANALYSIS: LOCAL CONTENT ("LC") LSA & PPPFA

- Transnet SOC Ltd, acting through Transnet Freight Rail ("**TFR**") entered into Locomotive Supply Agreements ("**LSAs**") with 4 (four) locomotive suppliers [Original Equipment Manufacturers ("**OEMs**") in March 2014.
- Local Content and Production ("**LC**") is not mentioned in the LSAs regulating TFR's relationship with the OEMs, except for the fact that China North Railway's ("**CNR**") LSA does mention CNR's 55% commitment to LC.
- LC is regulated by the Preferential Procurement Policy Framework Act 5 of 2000 ("**the PPPFA**") together with the Preferential Procurement Regulations, 2011 ("**the PPR 2011**").

(a) The PPPFA came into operation on 3 February 2000

(b) The PPR 2011 came into operation on 7 December 2011.

The obligation to include LC in the Tenders in terms of both the PPPFA and PPR 2011 were complied with by Transnet, i.e. LC obligations were included in the Request for Proposals ("RFP").

The OEMs (who were still bidders at that stage) had to make an overall percentage declaration. BT declared 69.83%, CNR declared 61.13%, CSR declared 68.2%, and GESAT declared 55.55%.

The LSAs do address Supplier Development ("SD") in Clause 20 (Socio-Economic Obligations), and there are associated penalties for non-compliance with same.

Immediately Preceding Signature of the LSAs:

The Department of Trade and Industry's letter and exemptions

- The DTI issued a letter dated 10th April 2013, from Mr Lionel October (the "**Dti's letter**"), in which the Dti "deemed" certain components as local content.
- The Dti's letter has the adverse effect of releasing the OEMs from most of their LC obligations. This is based on the following 2 reasons:
 - (1) By deeming certain components as local, the OEMs are absolved from having to include the rand values of the "deemed" components in the determination of the total value of LC, thereby reducing the percentage and rand value of local content. This made it significantly easier for the OEMs to comply with their LC obligations; and
 - (2) The list of components in the letter constitutes most of the basic and large components required to build a locomotive, leaving the OEM with very few components that it had to source locally. By deeming most of these components as local, it thereby enabled the OEMs to import almost all of the components (which, as stated, constitute most of the locomotive) and still comply with their LC obligations in terms of the PPR 2011 read with the Instruction Note dated 16 July 2012.
- (3) PwC** have undertaken an in-depth analysis of this aspect and produced a report on it.

- Transnet can enter into discussions with the OEMs to renegotiate the LSA with the OEMs, during which, *inter alia*, items such as SD &LC can be addressed, or
- It can invoke its rights in terms of the breach clause of the LSA where OEMs are in breach, which includes termination of the LSA and calling upon the relevant Bonds/Guarantees, and/or
- In terms of the remedies available for non-compliance with the PPPFA, Transnet can cancel the LSA and claim damages, or
- It can terminate the LSA based on irregularity/fraud/corruption should it have the necessary evidence.

CURRENT STATUS

- On 25 October 2018, a memo was sent from the Chief Executive, Transnet Freight Rails Office, to the office of the Acting Group Chief Executive, requesting that:
 - ✓ the PWC report and its contents be noted;
 - ✓ Recommending that TFR reports the current R27bn spend on the 1064 Locomotive transaction as potential irregular.
- PWC Has been requested, together with TFR Supply Chain, to conduct an in depth analysis into the evaluation of the 1064 Locomotive transaction, to ascertain whether any bidders may have been disadvantaged as a result of the initial tender evaluation.
- A meeting has been set-up with DTI, following which a letter was sent by the TFR Chief Procurement Officer to the DTI, requesting assistance with:
 - ✓ Clarification of a letter dated April 2012 from Mr Lionel October relating to Local Content requirements for the acquisition of 1064 locomotives;
 - ✓ If Dti has ever had any engagements with the 1064 locomotives OEMs, and if the Dti has shared any correspondences with any of the OEMs to date;
 - ✓ If Dti has granted exemptions to any of the OEMs;
 - ✓ Basis of the letter dated April 2012 and the National Treasury Instruction Note and how Dti intends measuring LC going forward;

CURRENT STATUS

- ✓ View of how Dti is measuring LC and the request to share latest progress to date;
- ✓ Remedies for LC non-compliance should the OEMs not achieve their obligations and the sanctions to be levied by Dti and
- ✓ DTI's view of OEMs that have completed delivery (GE), those towards completion (CSR) and a view of CNR and Bombardier who have just started delivering locomotives.


Further to the issues mentioned above, Transnet has requested the Dti to invite team members from the South African Bureau of Standards ("SABS") to ensure alignment on issues relating to LC going forward.

The DTI has acknowledged receipt of the letter.

- Transnet Freight Rail will continue to monitor the progress of Local Content based on the legislative requirement and will endeavor to continue engaging and interacting with the DTI regarding the legislated Local Content requirements from OEMs.

1064 LOCOMOTIVE UPDATE: TE

TRANSNET



1064 OEM Overview

GE
Transport
233 Diesel
Electric
Locomotives

Built in Transnet
Engineering
Koedoespoort
Pretoria



233

CRRC
CSR
359 Electric
Locomotives

Built in Transnet
Engineering
Koedoespoort
Pretoria



359

240

Bombardier
Transport
240 Electric
Locomotives

Built in Transnet
Engineering
Bayhead
Durban

BOMBARDIER
the evolution of mobility



Built in Transnet
Engineering
Bayhead
Durban

CRRC
CNR
232 Diesel
Electric
Locomotives

232



1064 Project Financial Overview – October 2018

Total Project Performance from inception to conclusion

OEM	Contract Qty	TE Scope Qty	TE Scope Contract	TE Projected Sales	Planned Contribution	Planned Material
CSR	359	319	3,045.1	2,654.3	1,092.2	1,952.9
GE	233	227	1,456.4	1,517.0	701.7	754.7
BT	240	240	757.1	889.7	440.8	316.4
CNR	232	212	2,219.3	2,204.4	936.2	1,283.0
Total	1064	998	7,477.9	7,265.3	3,170.9	4,307.0

Project Performance from Inception To Date

OEM	Actual Sales	Actual Contribution	Planned Material	Actual Material
CSR	1,354.2	712.6	868.4	641.6
GE	1,459.3	711.0	756.2	748.3
BT	204.6	168.3	85.5	36.3
CNR	15.1	11.4	8.7	3.7
Total	3,033.1	1,603.3	1,718.9	1,429.8

1064 Project Financial Overview – October 2018

Capex Spending		
OEM	Total Budget	Actual YTD
CSR	279.9	235.4
GE	110.7	101.5
BT	172.8	154.4
CNR	215.6	148.4
Milling Machines	166.7	129.5
Total	945.7	769.2



Local Content

- Contracts between TE and the OEM's only required TE to commit to Supplier Development objectives. There were no specific LC committed requirements in the contract.
- However Transnet applied the local content as per rail rolling stock sector instruction note when procuring goods for its scope of supply.
- DTI has appointed SABS to commence with the local content verification which confirm the actual local content achieved by Transnet and its suppliers.
- There were LC challenges experienced at the begging of each production line, when local suppliers were gearing up for productions, these includes bogie casting, springs
- To date over R1.6b material has been procured whilst its estimated the approximately R2b still to be procured to complete the program.

DESIGNATED COMPONENTS

1	Assembly of Locomotives	5	Suspension :
	Assembly of Locomotives		- Shock absorbers and dampers
2	Car Body:		- Springs
	- Car body shell	6	Heat, Ventilation and Air Conditioning
	- Door system		- Fabrication
	- Windows		- Power Coating
	- Seats (For coach interior)		- Heat Exchangers
	- Lighting		- Fans
	- Grab pillars and rails		- Compressors
	- Interior cladding		- Refrigeration components
	- Cable and wire		- Electrical components
	- Safety equipment		- Fasteners
3	Bogie:		- Insulation and liners
	- Bogie frame	7	Braking System :
	- Motor suspension unit		Braking System
	- Wheel sets and wheel components	8	Alternators :
	- Axle and axle boxes		Alternators
	- Bearings	9	Traction Motors :
	- Bolster		Traction Motors
4	Coupling Equipment :	10	Electric Systems :
	- Coupler body		Electric Systems
	- Coupler hook		
	- Yoke		
	- Pin		
	- Draft-gear		



Top 20 Material Spent with local suppliers – 1064

Vendo	Vendor Name	Commodity	Value Spent	BO	BWO	BYO	BDO
513569	MACSTEEL VRN	Fabricated parts	80 649 612.00	41%	10%	0%	0%
529285	DNA MANAGEMENT PROJECTS	Fabricated parts	58 359 188.00	100%	100%	0%	0%
519343	MACSTEEL TRADING GERMISTON DIV OF I	Steel	52 315 971.00	41%	10%	0%	0%
528587	KARE FABRICATION	Fabricated parts	52 283 018.00	51%	0%	0%	0%
529615	DUVHA FOUNDRY	Castings	45 256 408.00	100%	0%	0%	0%
526940	HERMES APOLLO PROCESS ENGINEERING	Fabricated parts	41 663 743.00	100%	0%	0%	0%
529834	PLASMA CUT	Fabricated parts	40 684 867.00	56%	14%	0%	0%
521136	MACHINE TOOL PROMOTIONS	Fabricated parts	38 663 326.00	55%	28%	0%	0%
521990	FUMANANG ENTREPRENEURIAL PROMOTIC	Equipment/Machinery	36 568 975.00	51%	0%	0%	0%
528352	CAD CON	Fabricated parts	31 717 608.00	46%	0%	0%	0%
529002	VANTEK TECHNOLOGY	Fabricated parts	31 405 698.00	100%	0%	0%	0%
527855	ALERT STEEL TSHWANE	Steel	29 351 132.00	51%	0%	0%	0%
529896	BEKKER STEEL TRADING	Fabricated parts	28 385 842.00	51%	51%	0%	0%
509529	AFRICAN OXYGEN	Gas	27 543 486.00	65%	13%	0%	0%
528642	MIZANA ENGINEERING AND SERVICES	Fabricated parts	22 665 171.00	100%	0%	0%	0%
528774	BLUE GIG DISTRIBUTION	Insulation	22 577 196.00	100%	0%	100%	0%
506559	KANSAI PLASCON	Paint	21 856 187.00	23%	8%	0%	0%
528730	MAYISA AND CO	Consumables	21 618 518.00	100%	0%	100%	0%
512267	AVENG TRIDENT STEEL	Steel	20 287 232.00	89%	34%	0%	0%
530599	QINISA STEEL SOLUTIONS	Steel	19 817 727.00	51%	0%	0%	0%
TOTAL VALUE SPENT			723 670 905.00				

- To date over R1.6b material has been procured whilst its estimated the approximately R2b still to be procured to complete the program.
- TE has procure from over 500 local vendors since the inception of the project for material and capital equipment.
- SABS to commence with the local content verification which will confirm the actual local content achieved by Transnet and its suppliers.

Local content exception summary

OEM	Commodity	Date Exemption Grated	Supplier
BT	100mm Plates	2017/12/08	Massteel
BT	FBO Fittings	2018/04/19	Transnet Engineering
BT	Round Tubes	2018/03/19	Macsteel Service Centre
CNR	Metric Seamless Pipes	2017/04/20	Transnet Engineering
CSR	Pipes and tubes	2016/11/21	Tilghman Rotoblast
CSR	Seamless Pipes	2018/05/07	Delbelg
CSR	Interior Cab Decoration	2016/05/10	Vantek
GE	Valves	2016/12/13	Transnet Engineering
GE	Valves	2018/01/18	Vanrail Supplies
CSR	Castings	2015/09/09	CSR

General Electric D44

GE Transport

233 Diesel
Electric
Locomotives

Current status

233 Locos delivered,

Phased Delivery

6 CBU Locos

First 6
locomotives:
complete build
and sent from
GE Erie USA

1

227 Locally Built

227 locomotives
completely
fabricated and
assembled in
RSA

2

Scope of supply

		Diesel
No.	Description of activity	GE
1	Platform	Yes
2	Car body Fabrication	
3	Loco Assembly & Test	Yes
4	Bogie Fabrication	Yes
5	Bogie Assembly	Yes
6	TM Assembly	Yes
7	Traction motor complete	NO
8	Wheel Assembly	Yes
9	Operators Cab Fab	NO
10	Operators cab equip	NO
11	Fab Hoods/ Cubicles	NO
12	Equip Hoods/ Cubicles	Part
13	HVC Fab and equip	NO
14	Design cab layout	NO
15	Warehousing	Yes



TE SCOPE	Phase 1	Phase 2	Phase 3	
	Loco 1-6	N/A	Loco 7-233	
	OEM CBU	OEM SKD/CKD Supply & TE Assembly	Fabrication	Assembly
Platform Fabrication	OEM CBU	N/A	TE(TE Material)	TE(OEM Material)
Bogie Fabrication			TE(TE Material)	TE(OEM Material)
Bogie Assembly			N/A	TE(OEM Material)
Aux Cab Fabrication			TE(TE Material)	TE(TE Material)
Aux Cab assembly and test			N/A	TE(OEM Material)
CA1 Assembly and test			TE(TE Material)	TE(OEM Material)
Gearcase fabrication			TE(TE Material)	TE(OEM Material)
Traction Motor assembly and test			N/A	TE(OEM Material)
Wheel set assembly			N/A	TE(OEM Material)
DB Box & Air Filter Fabrication			N/A	TE(OEM Material)
Final Assembly			N/A	TE(OEM Material)
Test & Commission			TE	TE

GE - TFR Class 44 D

Lighting and Horn
AU

Wiper System
AU

HVAC
Booyco

Driver Desk
AU

Final assembly
TE

Windows / Mirrors
AU

Engine Assembly
GE

Engine Cab
Duys

Toilet Cubicle
Aero Services

Rad Cab
AU

Doors / Side walls
AU

Aux Cab and Assembly
TE

Dynamic Brake Structure
TE

Piping Supply / Preparation
TE/Delberg

Fuel Tank Structure / Filler
Duys

Underframe Structure
TE

Hand Rail / Steps
TE

Driver Consoles
AU

Brake
Knorr Bremse

Driver Seats
TE /SA Inc.

Wiring
TTS

Shortnose
Duys



Coupler/DrawGear
GE

Cowcatcher
TE

Driver Cab Structure
CTLE/AU

Bogie Frame and Assembly
TE

Traction Motor Assembly
TE

GE – Supplier Development Commitments

SD Elements	GE	
	SD Target Value (R million)	**SD Reported Value Audited YTD June 2018 (R million)
Industrialisation	105.00	60.00
Capacity and Capability	57.25	635.40
Skills Development	20.64	2.00
Job Maintenance	197.00	254.37
Small Business Development	46.43	326.56
Technology and IP Transfer	0	0
Job Creation	0	0
Down Stream Supplier Development	0	0
Total SD Commitment	426.32	1 278.33
SD % of Contract Value	28%	
Contract Value	R1 495 777 607.00	

CRRC CSR

359 Electric
Locomotives

Current status

208 Locos delivered,

Phased Delivery

40 CBU Locos

First 40
locomotives:
complete build
and sent from
CRRC Electric
China

1

15 SKD Locos

15 Semi
knockdown kits
Supplied from
CRRC,
Completely
assembled in
RSA

2

304 Locally Built

304 locomotives
completely
fabricated and
assembled in
RSA

3




Scope of supply

No.	Description of activity	Electric
		CSR
1	Platform	
2	Car body Fabrication	Yes
3	Loco Assembly & Test	Yes
4	Bogie Fabrication	Yes
5	Bogie Assembly	Yes
6	TM Assembly	NO
7	Traction motor complete	NO
8	Wheel Assembly	NO
9	Operators Cab Fab	Yes
10	Operators cab equip	Yes
11	Fab Hoods/ Cubicles	NO
12	Equip Hoods/ Cubicles	NO
13	HVC Fab and equip	NO
14	Design cab layout	NO
15	Warehousing	Yes

TE SCOPE	Phase 1	Phase 2	Phase 3	
	Loco 1-40	Loco 41-55	Loco 56-359	
	OEM CBU	OEM SKD/CKD Supply & TE Assembly	Fabrication	Assembly
Carbody Fabrication	OEM CBU	OEM SKD/CKD	TE(TE Material)	TE(OEM Material)
Bogie Fabrication			TE(TE Material)	TE(OEM Material)
Bogie Assembly			N/A	TE(OEM Material)
Traction Motor Assembly			N/A	TE(OEM Material)
Combo Assembly			N/A	TE(OEM Material)
High Voltage Cubicle Assembly			N/A	TE(OEM Material)
Low Voltage Cubicle Assembly			N/A	TE(OEM Material)
Battery Cubicle Assembly			N/A	TE(OEM Material)
Springs Manufacture			TE(TE Material)	N/A
Cab Panels			TE(TE Material)	TE(OEM Material)
Cab Floors			TE(TE Material)	N/A
Final Assembly		TE	N/A	TE(OEM Material)
Test & Commission		TE	N/A	TE

CSR - TFR Class 22 E



CSR – Supplier Development Commitments

SD Elements	CSR	
	SD Target Value (R million)	**SD Reported Value Audited YTD June 2018 (R million)
Industrialisation	105.00	62.93
Capacity and Capability	167.57	568.10
Skills Development	15.96	3.1
Job Preservation	283.77	337
Small Business Development	135.89	386.34
Technology and IP Transfer	0	0
Job Creation	0	0
Down Stream Supplier Development	0	0
Total SD Commitment	708.19	1 357.47
SD % of Contract Value	23%	
Contract Value	R 3 045 078 006.00	

Project Overview and Scope - BT 23E

Current status

26 Locomotives delivered,

**Bombardier
Transport**

**240 Electric
Locomotives**

Phased Delivery

**0 CBU
Locos**

1

**0 SKD
Locos**

2

**240
Locally
Built**

240 locomotives
completely
fabricated and
assembled in
RSA

3

BT Electric: Scope of Supply (3/15)

1. Locomotive Assembly & Test
2. Bogie Fabrication
3. Bogie Assembly

23E Locomotive Key Suppliers

TRAXX Africa - TFR Class 23 E

Pantograph
Unique Engineering

Toilet Cubicle
Aero Services

Brake Resistor
Penbro

Blower
Microelettrica

Brake
Knorr Bremse

Drive
IEC Holden

Axel and Wheelset
SWASAP

Axel bearing
Timken

Cooling Tower
Booyco

Battery
Eqstra

Switches
Microelettrica

Final assembly
Transnet Engineering/BTSA

External and Internal lighting
Radel

HVAC
Booyco

Driver Desk
CTLE

Door and Windows
Siyahamba

Cab GRP parts
Profibre

Trainline
Radel

Carbody
DCD

Bogie
Transnet Engineering/BTSA

Transformer
ABB

Converter
BTSA

Traction Motor Blower
Microelettrica

Electrical cubicles
BTSA



TE SCOPE	Phase 1	Phase 2	Phase 3	
	N/A	N/A	Loco1-240	
	OEM CBU	OEM SKD/CKD Supply & TE Assembly	Fabrication	Assembly
Bogie Fabrication	N/A	N/A	TE(TE Material)	TE(TE Material)
Bogie Assembly			N/A	TE(OEM Material)
Final Assembly			N/A	TE(OEM Material)
Test & Commission			N/A	TE

CSR – Supplier Development Commitments

SD Elements	BT	
	SD Target Value (R million)	**SD Reported Value Audited YTD June 2018 (R million)
Industrialisation	110.00	3.50
Capacity and Capability	75.41	284.17
Skills Development	13.73	3.73
Job Maintenance	148.92	197.48
Small Business Development	34.08	99.04
Technology and IP Transfer	0	0
Job Creation	0	0
Down Stream Supplier Development	0	0
Total SD Commitment	382.13	587.92
SD % of Contract Value	50%	
Contract Value	R 757 116 558.00	

Current status

20 Loco delivered,

CRRC CNR

232 Diesel
Electric
Locomotives.

Phased Delivery

20 CBU Locos

First 20
locomotives
complete build
and sent from
China Dalian

1

15 CKD Locos

15 Complete
knockdown kits
Supplied from
CRRC Dloco
China

2

197 Locally Built

197
locomotives
completely
fabricated and
assembled in
RSA


3



TE Scope of supply

1. Underframe
2. Bogie
3. Drivers Cab
4. Fuel Tank
5. Cooling Room
6. Aux/Brake Room
7. Cooling Room
8. Power Room
9. Water Tank
10. Cow Catcher
11. Climate Chamber
12. Cabinet 1 & 2
13. Springs
14. Traction Motor Assembly
15. Alternator Assembly
16. Wheels Assembly
17. Bogie Assembly
18. Locomotive Assembly
19. Warehousing and Kiting

CRRC-CNR D45



TE SCOPE	Phase 1	Phase 2	Phase 3	
	Loco1-20	Loco21-Loco35	Loco36-232	
	OEM CBU	OEM SKD/CKD Supply &TE Assembly	Fabrication	Assembly
Underframe	OEM	OEM/TE	TE(TE Material)	TE(OEM Material)
Bogie frame			TE(TE Material)	TE(OEM Material)
Drivers Cab			TE(TE Material)	TE(OEM Material)
Fuel Tank			TE(TE Material)	TE(OEM Material)
Aux Cab			TE(TE Material)	TE(OEM Material)
Power Room			TE(TE Material)	TE(OEM Material)
Cooling Room			TE(TE Material)	TE(OEM Material)
Drivers Desk			TE(TE Material)	TE(OEM Material)
Door & Frame			TE(TE Material)	TE(OEM Material)
Cabinet Assembly 1			TE(TE Material)	TE(OEM Material)
Cabinet Assembly 2			TE(TE Material)	TE(OEM Material)
Water Tank			TE(TE Material)	TE(OEM Material)
Cow Catcher			TE(TE Material)	TE(OEM Material)
Climatic Chamber			TE(TE Material)	TE(OEM Material)
Wheel Assembly			N/A	TE(OEM Material)
Locomotive Assembly			N/A	TE(OEM Material)
Testing & Commissioning			N/A	TE

CNR – Supplier Development Commitments

SD Elements	CNR	
	SD Target Value (R million)	**SD Reported Value Audited YTD June 2018 (R million)
Industrialisation	150.00	5.2
Capacity and Capability	90.52	134.94
Skills Development	21.46	2.73
Job Preservation	221.30	150.23
Small Business Development	73.41	51.74
Technology and IP Transfer	0	0
Job Creation	0	0
Down Stream Supplier Development	0	0
Total SD Commitment	556.68	344.85
SD % of Contract Value	27%	
Contract Value	R2 219 099 977.00	

THANK YOU

