

EASTERN CAPE
DEPARTMENT OF HOUSING

PRESENTATION TO THE PORTFOLIO COMMITTEE ON
HOUSING
13 MAY 2008

**HOUSING CONDITIONAL GRANT
EXPENDITURE
2007/08 FINANCIAL YEAR**

ANUSMDH 815080

**ACTUAL OUTCOME
HOUSING CONDITIONAL GRANT
2007 / 08**

| | |
|------------------------------|------------------|
| ■ HOUSING ALLOCATION 2007/08 | R1,052 ,554 |
| LESS: | |
| ■ FUNDS SHIFTED TO NDOH | <u>R 543,078</u> |
| REVISED ALLOCATION 2007/08 | R 509,476 |
| LESS: | |
| ■ EXP. AS AT END MARCH 2008 | <u>R 391,955</u> |
| ■ UNSPENT FUNDS | <u>R 117,521</u> |

**HOUSING EXPENDITURE 2007 / 08
PER HOUSING INSTRUMENT**

| HOUSING INSTRUMENT | EXPENDITURE |
|--------------------------------------|----------------------|
| MAINTENANCE HOUSING ASSETS | 4,672,224 |
| R7500 CAPITAL DISCOUNT | 394,702 |
| INDIVIDUAL SUBSIDIES | 11,848,040 |
| INFORMAL SETTLEMENT UPGRADING (BNG) | 72,365,415 |
| PROJECT LINK SUBSIDIES | 30,653,880 |
| INTEGRATED RESIDENTIAL DEV. PROGRAM. | 30,689,151 |
| PEOPLES HOUSING SUBSIDIES | 89,141,625 |
| ESTABLISHMENT GRANTS | 1,880,506 |
| INSTITUTIONAL SUBSIDIES | -4,801,105 |
| HIV. FOSTER CARE HOMES | 1,258,792 |
| RURAL SUBSIDIES | 18,149,015 |
| RELOCATION ALLOW. SUBSIDIES | 900 |
| EMERGENCY HOUSING | 11,273,731 |
| NHBRC RECTIFICATION PROGRAM. | 34,924,318 |
| NHBRC ENROLMENT FEES | 2,077,165 |
| SERVCON - NORMAL & REGULARISATION | 59,826,000 |
| OPS. CAP | 27,600,594 |
| | R 391,954,953 |

OUTPUTS : NON FINANCIAL

2007/08

| | |
|--------------------------------|------|
| ■ Jobs created | 2038 |
| ■ Female contractors | 12 |
| ■ Emerging contractors | 360 |
| ■ Individual housing subsidies | 613 |
| ■ R7500 capital discount | 618 |
| ■ Houses completed | 6794 |

[Based on confirmed site-by-site survey in May 2008, but excluding units without finishes ;plumbing etc]

| | |
|---------------------------|-------|
| ■ Service sites completed | 751 |
| ■ Subsidies approved | 4 648 |
| ■ Title Deeds transferred | 5 298 |

MONITORING CAPACITY

2007/08

- Department started off with high vacancy rate which affected M&E activities its project management, oversight and inspectorate activities
- Contract employees were engaged as a continuity measure
- Notwithstanding, high ratio of no. of projects 9 inclusive of the closing out exercise) monitored per person. On average:
 - Project Manager : 21
 - Clerk of Works/ Inspector: 12
- Resultant challenge its monitoring coverage & impact

Project Management Team Deployment At Start Of 2007/08 Fin-Year

| DMA | DHLGA Inspector | Project Manager and/or Asst Pr. Manager | Clerk of Works | Total No. of Projects | Projects yet to be completed |
|-----------------------|----------------------------|--|---------------------------|----------------------------------|---|
| Nelson Mandela | 8 | 4 | 3 | 106 | 60 |
| Cacadu | | 3 | 2 | 118 | 50 |
| Amathole | 9 | 4 | 2 | 72 | 46 |
| Buffalo City | | 3 | 2 | 68 | 35 |
| Chris Hani | 1 | 3 | 3 | 52 | 38 |
| Ukhahlamba | - | 1 | 2 | 30 | 14 |
| OR Tambo | 4 | 2 | 3 | 40 | 33 |
| Alfred Nzo | | 1 | 1 | 6 | 6 |
| Totals | 22 | 21 | 18 | 492 | 275 |

COUNTER-MEASURES

- Accelerated recruitment based on approved program
 - Current inspectorate average no. of projects per person is still high especially given the fact of new and larger projects being introduced as part of Operation Thunderstorm
 - Re-deployment to respond to project work-load per district
 - Entrenchment of upgraded Quality Assurance System to ensure greater coverage & effectiveness and improve on Qualified Audit Report received during 2006/07
 - Progressive engagement of Established Contractors with a view to tapping on their in-house construction management capability
 - Employment of dedicated Principal Agents for the larger project groupings of projects implemented by Established contractor particularly to focus on Contracts Management and Administration function
-

Key factors which affected expenditure

- Poor on-site performance, with slow movement in Trust Accounts for the majority of projects, which are PHP

Contributing factors:

- Emerging contractor capacity shortfalls and cash-flow constraints which were exacerbated by rampant material price escalation
- Material supply constraints in some of the hinterland areas(ORTDM;CHDM] etc
- Staff attrition in and institutional disruptions in the larger municipalities like the Metro, which carry the lions share of the provincial budget

Monthly Reports

- Based on municipal and/or Developer on-site performance, departmental Project Managers prepare following monthly reports:
 - Standard reports which track *actual* performance vs *planned*, with updating of Project Implementation Plans.
 - Updated Project Management Plans (PMPs) and Project Implementation Plans (PIPs)
 - Developers put on terms upon evidence of persistence non-performance
-

Thank You

Comments & Questions